

- COPIES TO  
 - DIVISION OF WATER RESOURCES  
 - CLIENT'S COPY  
 - WELL DRILLER'S COPY

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES

OFFICE USE ONLY  
 Log No. **106770**  
 Permit No. \_\_\_\_\_  
 Basin **21a**  
 NOTICE OF INTENT NO. **33942**

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

PRINT OR TYPE ONLY

1. OWNER **CLARK COUNTY SANITATION**  
 MAILING ADDRESS **5857 E FLAMINGO RD.**  
**LAS VEGAS, NV 89122**

ADDRESS AT WELL LOCATION **CCWRD #567**  
**5857 East Flamingo Road, Las Vegas, NV**

2. LOCATION **NE 1/4 NE 1/4 Sec 22 T 21 S R 62 E** **CLARK** County  
 PERMIT NO. **DW1281** **161-22-101-001** **CLARK**  
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE **DEWATER**  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other **Auger**

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<b>12-Dewater wells</b>				
Silt	x	0	12'	12'
Silty-clay	x	12	30'	18'
Silty clay		30'	35'	5'
<b>wells 7-6-18</b>				
<b>WSG84</b>				
<b>N36 06 660'</b>				
<b>W115 10 628'</b>				

8. WELL CONSTRUCTION  
 Depth Drilled **35** Feet Depth Cased **35** Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
**24** Inches **0** Feet **35** Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<b>14</b>	<b>36.71</b>	<b>0.250</b>	<b>0</b>	<b>35</b>

Perforations:  
 Type perforation **Machine**  
 Size perforation **1/4"x2.5"x21 per ft.**  
 From **10** feet to **35** feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

**DCNR/DWR RECEIVED**  
**OCT 08 2008**  
**LAS VEGAS OFFICE**

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal \_\_\_\_\_  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From **0** feet to **35** feet

9. WATER LEVEL  
 Static water level \_\_\_\_\_ **11** feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started **8/26, 20 2008**  
 Date completed **9/22, 20 2008**

7. WELL TEST DATE

TEST METHOD:	Bailer		Pump		Air Lift	
	G.P.M.	Draw Down (Feet Below Static)	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	Time (Hours)

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **ALLEN DRILLING INC.**  
(CONTRACTOR)  
 Address **4015 WEST TOMPKINS AVE.**  
(CONTRACTOR)  
**LAS VEGAS, NV 89103**  
 Nevada contractor's license number issued by the State Contractor's Board **0018916 & 0018917**  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **2231**  
 Signed *Vitor Allen*  
 By driller performing actual drilling on site or contractor  
 Date **September 30, 2008**