

**STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S PLUGGING REPORT**

**OFFICE USE ONLY**  
Log No. 107244  
Permit No. \_\_\_\_\_  
Basin 212

**PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 33695

|   |                           |   |   |
|---|---------------------------|---|---|
| 1 OWNER <u>Valley Health System LLS</u>                 |                           | ADDRESS AT WELL LOCATION <u>620 Shadow Lane, Las Vegas NV 89106</u> |   |
| MAILING ADDRESS <u>620 Shadow Lane</u>                  |                           | <u>DW-2</u>   |   |
| <u>Las Vegas NV 89106</u>                               |                           | Subdivision Name: _____ County: <u>Clark</u>                        |   |
| 2 LOCATION <u>NW 1/4 SW 1/4 Sec 33 T 22S N/S R 61 E</u> | Latitude <u>36° 09816</u> | UTM E <input type="checkbox"/> NAD 27                               | <input type="checkbox"/> NAD 83/WGS 84            |
| PERMIT/WAIVER No. <u>DW-1257</u>                        | <u>139-33-311-001</u>     | Longitude <u>115 10003</u>  | <input checked="" type="checkbox"/> NAD 83/WGS 84 |
| <small>Issued by Water Resources</small>                | <small>Parcel No.</small> |   |   |

|   |   |  |  |
|---|---|--|--|
| 3 TYPE OF WELL                                |   | Is this well being plugged because a replacement well was drilled? <u>NO</u> | Is there an existing well log? <u>No</u> |
| <input type="checkbox"/> Domestic             | <input type="checkbox"/> Irrigation         | <input type="checkbox"/> Test  |  |
| <input type="checkbox"/> Municipal/Industrial | <input checked="" type="checkbox"/> Monitor | <input type="checkbox"/> Stock   | If yes, what is NDWR well log #?         |

4 EXISTING WELL CONSTRUCTION

Depth Drilled 40 Feet      Depth Cased 40 Feet

| EXISTING CASING SCHEDULE |                     |                         |             |           |
|--------------------------|---------------------|-------------------------|-------------|-----------|
| Size O.D. (Inches)       | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
| 8.625                    | 28.55               | .322                    | +2          | 40        |
|                          |                     |                         |             |           |
|                          |                     |                         |             |           |
|                          |                     |                         |             |           |

Existing Perforations:

| Type of perforation           | factory slotted |
|-------------------------------|-----------------|
| Size of perforation <u>10</u> | <u>0.02</u>     |
| From _____ feet to _____ feet |                 |
| From _____ feet to _____ feet |                 |
| From _____ feet to _____ feet |                 |
| From _____ feet to _____ feet |                 |
| From _____ feet to _____ feet |                 |

5 WATER LEVEL

Static water level 21 feet below land surface

Artesian flow n/a      G.P.M. n/a      P.S.I.

Water temperature n/a °F      Quality good

6 Additional Notes or Comments

.5 Yards Cement

**DCNR/DWR  
RECEIVED**

JUL 28 2008

**LAS VEGAS OFFICE**

7 WELL PLUGGING PROCEDURE

Was well cleaned out to total depth?  yes  no

If well was not cleaned out to total depth, please explain why: \_\_\_\_\_

Was the well contaminated?  yes  no

Was the casing pulled?  yes  no

Was the casing over drilled?  yes  no

If casing was left in place, please show where additional perforations were made:

Additional Perforations:

| Type of perforater used:      | Number of perfs per linear foot |
|-------------------------------|---------------------------------|
| <u>VA</u>                     |                                 |
| From _____ feet to _____ feet |                                 |
| From _____ feet to _____ feet |                                 |
| From _____ feet to _____ feet |                                 |
| From _____ feet to _____ feet |                                 |
| From _____ feet to _____ feet |                                 |
| From _____ feet to _____ feet |                                 |
| From _____ feet to _____ feet |                                 |

8 WELL PLUGGING MATERIALS

| Material Used                        |  |
|--------------------------------------|--|
| From <u>0</u> feet to <u>40</u> feet | <input checked="" type="checkbox"/> neet cement Pumped <input type="checkbox"/> Poured |
| From _____ feet to _____ feet        | <input type="checkbox"/> Pumped <input type="checkbox"/> Poured                        |
| From _____ feet to _____ feet        | <input type="checkbox"/> Pumped <input type="checkbox"/> Poured                        |
| From _____ feet to _____ feet        | <input type="checkbox"/> Pumped <input type="checkbox"/> Poured                        |
| From _____ feet to _____ feet        | <input type="checkbox"/> Pumped <input type="checkbox"/> Poured                        |
| From _____ feet to _____ feet        | <input type="checkbox"/> Pumped <input type="checkbox"/> Poured                        |

Neat Cement Fluid Weight 94 lbs/gal 5.2

Bentonite Grout \_\_\_\_\_ % bentonite

Date Started 6/6/2008

Date Completed 6/6/2008

9 DRILLER'S CERTIFICATION

This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name WDC Exploration & Wells  
Contractor

Address 570 Corinthian Way  
Contractor

N. Las Vegas, NV 89030

Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board 0012852

Nevada driller's license number issued by the Division of Water Resources, the on-site driller \_\_\_\_\_  
2057-T-4

Signed \_\_\_\_\_  
By driller performing actual drilling on site or contractor

Date 7/17/2008

(Rev. 05-05)

**USE ADDITIONAL SHEETS IF NECESSARY**