

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 107303  
Permit No. \_\_\_\_\_  
Basin 212

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33922

1. OWNER CHARLESTON HEIGHTS SHOPPING CENTER LLC. ADDRESS AT WELL LOCATION 550 S. DECATUR BLVD.  
MAILING ADDRESS 505 S. JONES BLVD. #100 LAS VEGAS NV.  
LAS VEGAS NV. 89107-2677 Subdivision Name: \_\_\_\_\_ County: CLARK

2. LOCATION NE 1/4 SE 1/4 Sec 36 T 20 N R 60 E Latitude 36° 16.5' 07.3" N UTM E  NAD 27  
PERMIT/WAIVER No. 138-36-701-018 Longitude 115° 20' 83.17" W N  NAD 83/WGS 84

Issued by Water Resources Parcel No. \_\_\_\_\_

3. WORKED PERFORMED  New Well  Replace  Recondition  Deepen  Other

4. PROPOSED USE  Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock

5. WELL TYPE  Cable  Rotary  RVC  Other H.S.A.

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>WELL NO. SVE 3</u>				
<u>ASPHALT</u>		<u>0.0</u>	<u>1.25</u>	<u>1.25</u>
<u>SAWD+STONE</u>		<u>1.25</u>	<u>1.0</u>	<u>.75</u>
<u>SANDY CLAY</u>		<u>1.0</u>	<u>5.0</u>	<u>4.0</u>
<u>CALICHE</u>		<u>5.0</u>	<u>8.5</u>	<u>3.5</u>
<u>SILT CLAY</u>		<u>8.5</u>	<u>13.0</u>	<u>4.5</u>
<u>CALICHE</u>		<u>13.0</u>	<u>15.0</u>	<u>2.0</u>
<u>MOIST SILT CLAY</u>	<u>YES</u>	<u>15.0</u>	<u>21.0</u>	<u>6.0</u>
<u>CALICHE</u>		<u>21.0</u>	<u>23.0</u>	<u>2.0</u>
<u>SILT CLAY</u>		<u>23.0</u>	<u>30.0</u>	<u>7.0</u>

FACILITY I.D. NO. H-000093

MAP DATUM WGS 84  
36° 09' 09" N  
115° 12' 50.4" W

9. WELL CONSTRUCTION

Depth Drilled 30 Feet Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)

From	To	Feet	Feet
<u>12</u> Inches	<u>0</u> Feet	<u>30</u> Feet	
Inches	Feet	Feet	
Inches	Feet	Feet	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4</u>		<u>SCM 46</u>	<u>0</u>	<u>30</u>

Perforations:

Type of perforation MACHINE SLIT  
Size of perforation 1.020

From 15 feet to 30 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Annular Seal:  Yes  No

Neat Cement to \_\_\_\_\_  Pumped  Poured  
 Cement Grout 1 to 11  Pumped  Poured  
 Concrete Grout 0 to 1  Pumped  Poured  
 ≥30% Bentonite Grout to \_\_\_\_\_  Pumped  Poured

Gravel Pack:  Yes  No 13 to 30  Pumped  Poured  
Type: NO. 5

Bentonite Chips:  Yes  No 11 to 13  Pumped  Poured  
Type: SEAL

Date started: 11-11, 20 08  
Date completed: 11-11, 20 08

7. Water Level

Static water level: 18 feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

DCNR/DWR RECEIVED  
NOV 19 2008

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name EALIE DRILLING Contractor  
Address 7150 PLANO ST. LAS VEGAS NV  
89119

Nevada contractor's license number issued by the State Contractor's Board 51224  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2357

Signed Mick Wiktor  
By driller performing actual drilling on-site or contractor  
Date 11-17-2008