

OFFICE USE ONLY
 Log No. 107614
 Permit No. _____
 Basin 110B

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 57896
41-160-25

1. OWNER Hawthorn Army Depot ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 1 S. Main St Hawthorn NV 89415

2. LOCATION SW 1/4 NW 1/4 Sec. 5 T. 8 N/S R. 30 E. Minaal County
 PERMIT NO. _____ Parcel No. N 1395780.600 Subdivision Name E 477146.100

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>ceament grout</u>		<u>0</u>	<u>15</u>	<u>15</u>
<u>Filter pac</u>		<u>15</u>	<u>35</u>	<u>20</u>
<u>N 38.584169</u>				
<u>W 118.663290 NAD27</u>				

8. WELL CONSTRUCTION
 Depth Drilled 35 Feet Depth Cased 35 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 35 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>3</u>	<u>SCED</u>	<u>40</u>	<u>0</u>	<u>35</u>

Perforations:
 Type perforation Mill
 Size perforation 1.010
 From 15 feet to 25 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal 35 Cement Grout
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level Dry feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name WDC Contractor
 Address PO Box 141 Contractor
Zamorca LA 95698
 Nevada contractor's license number issued by the State Contractor's Board 12852
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2111
 Signed Jim Whitley
 By driller performing actual drilling on site or contractor
 Date 2-8-08

Date started 3/12, 2007
 Date completed 3/12, 2007

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	<u>01:21:11</u>	<u>0-00:00:00</u>

RECEIVED
 2008 JUN 20 AM 11:36
 STATE ENGINEERS OFFICE