

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. \_\_\_\_\_  
 Permit No. \_\_\_\_\_  
 Basin. PHO

NOTICE OF INTENT NO. 62062

1. OWNER SPIRIT MINERALS  
Timothy Master  
 MAILING ADDRESS PO Box 900  
Wells, NV 89835  
 ADDRESS AT WELL LOCATION 45 miles north of Wells NV  
on Hwy 93  
 2. LOCATION NW 1/4 NW 1/4 Sec 15 T 42 SR 62 E EIKO Co County  
 PERMIT NO. NEV 2007103 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gray Volcanic Ash		0	55	55
Brown Volcanic Ash + clay		55	83	28
Gray + Brown Volcanic Ash + Rhyolite		83	142	59
Gray + Brown Rhyolite		142	170	28
N41.533985 W 114.950645 NAD27				
N° 2201071.71				
E° 15092040.01				
Elevation 6463 Ft				

8. WELL CONSTRUCTION  
 Depth Drilled 170 Feet Depth Cased 170 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 0 To 170 Feet  
9 7/8 Inches 0 Feet 170 Feet  
4 1/2 Inches 0 Feet 170 Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 3/8</u>	<u>13#</u>	<u>.188</u>	<u>+2</u>	<u>1</u>
<u>4 1/2</u>	<u>PVC</u>	<u>Sch 40</u>	<u>+2</u>	<u>170</u>

 Perforations:  
 Type perforation Machined - Factory  
 Size perforation .32 PVC Screen  
 From 70 feet to 170 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  Neat Cement  
 Depth of Seal 70  Cement Grout  
 Placement Method:  Pumped  Poured  Concrete Grout  
Bentonite chips  
 Gravel Packed:  Yes  No  
 From 170 feet to 70 feet

Date started October 13 2008  
 Date completed October 14 2008

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M. (Feet Bailer Case)	Draw Down (Feet Bailer Case)	Time (Hours)
<u>300</u>	<u>28</u>	<u>4</u>

2008 NOV 12 AM 11:32  
 RECEIVED

9. WATER LEVEL  
 Static water level 87 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality clear

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Leach Drilling Inc Contractor  
 Address PO Box 599 Contractor  
Silver Springs NV 89429  
 Nevada contractor's license number 31841  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the 2346  
 Division of Water Resources, the on-site driller  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 11-7-08