

Corrected

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 108138
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58316

1. OWNER Jim Mcglothan
MAILING ADDRESS 3280 Rice Rd. Fallon, NV 89406
Fallon, NV 89406

ADDRESS AT WELL LOCATION 3280 Rice Rd.
Fallon, NV 89406

2. LOCATION SW 1/4 SE 1/4 Sec 22 T 19 R 28
PERMIT NO Parcel No. 008-241-19

Latitude 39.49099 Longitude $\#$ 8.82505 WGS 84
Subdivision Name County Churchill

3. WORK PERFORMED
Replace

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	10	10
Brown Clay		10	14	4
Brown Sand		14	34	20
Brown Clay		34	46	12
Black Sand		46	89	43
Brown Clay		89	94	5
Brown Sand		94	98	4
Gray Clay		98	108	10
Gray Sand		108	154	46
Brown Clay		154	162	8
Brown Sand	X	162	176	14

8. WELL CONSTRUCTION

Depth Drilled 176 Depth Cased 176 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.3 Inches	0 Feet	100 Feet
10 Inches	100 Feet	176 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	20
6	4.0	0.316	20	176

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 173 feet to 176 feet

Surface Seal Yes No

Seal Type:

Depth of Seal 100

Concrete Grout

Placement Method: Pumped

Gravel Packed: Yes No

From 100 feet to 176 Feet

9. WATER LEVEL

Static Water Level 38 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contracto

Address 403 McLean Road

Fallon, NV 89407

Contracto

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller

Signe *[Signature]*

By driller performing the actual drilling on site or contract

Date 9/2/2008

Date started 8/18/2006

Date completed 8/18/2006

7. WELL TEST DATA

TEST METHOD

Comments GPM Drawdown Time (Hours)

N39,491090
W119.824072 NAD27

STATE ENGINEER
2008 SEP 26 AM 11:07