

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 108246  
Permit No. 212  
Basin

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34942

1. OWNER COUNTY OF CLARK ADDRESS AT WELL LOCATION 304 CONVENTION  
MAILING ADDRESS 5005 GRAND CENTRAL CENTER Las Vegas NV  
PRWY Las Vegas NV 89115 Subdivision Name: \_\_\_\_\_ County: CLARK

2. LOCATION SE 1/4 SE 1/4 Sec 9 T 21 N R 61 E Latitude 36° 08.012 UTM E  NAD 27  
PERMIT/WAIVER No. 163-09-703-013 Longitude 115° 09.324 N  NAD 83/WGS 84

3. WORKED PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other 8" x 3/4"

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ASPHALT		0	3"	3"
CLAYEY SAND GRAVEL		3"	5.6"	2.6"
CHLICHE		5.6"	8"	2.6"
SANDY SILT		8"	13.6"	5.6"
CLAYEY GRAVEL		13.6"	21.6"	8.0"
SANDY CLAY		21.6"	30"	8.8"
SILTY GRAVEL		30"	31.8"	1.6"
SANDY LEAN CLAY		31.8"	33"	1.6"
SILTY GRAVEL		33"	34"	1"

9. WELL CONSTRUCTION

Depth Drilled 34' Feet Depth Cased 34' Feet

HOLE DIAMETER (BIT SIZE)

	From	To		
<u>8"</u> Inches	<u>0'</u> Feet	<u>34'</u> Feet		

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2"</u>	<u>PVC</u>	<u>SC40</u>	<u>0'</u>	<u>34'</u>

Perforations:

Type of perforation SLOTTED SLIPER

Size of perforation 0.020

From 19' feet to 20' feet

From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Annular Seal:  Yes  No

Neat Cement to \_\_\_\_\_  Pumped  Poured

Cement Grout to \_\_\_\_\_  Pumped  Poured

Concrete Grout 0' to 2'  Pumped  Poured

230% Bentonite Grout to \_\_\_\_\_  Pumped  Poured

Gravel Pack:  Yes  No 15' to 34'  Pumped  Poured

Type: 12 SILTIER SAND

Bentonite Chips:  Yes  No 2' to 15'  Pumped  Poured

Type: 3/4 HOLE PLUG BARREL

7. Water Level

Static water level: 21.45 feet below land surface

Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.

Water Temperature: \_\_\_\_\_ °F

Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Timothy Thompson Contractor

Address 750 PLOT ROAD SUITE F Contractor

Las Vegas NV 89119

Nevada contractor's license number \_\_\_\_\_

issued by the State Contractor's Board \_\_\_\_\_

Nevada driller's license number issued by the \_\_\_\_\_

Division of Water Resources, the on-site driller 2097

Signed [Signature]

By driller performing actual drilling on site of contractor

Date \_\_\_\_\_

DCNR/DWR  
RECEIVED  
MAY 19 2008  
LAS VEGAS OFFICE

USE ADDITIONAL SHEETS IF NECESSARY

(Rev. 05-06)