

Corrected

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 108264
Permit No. _____
Basin 10

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 58812

1. OWNER Hawk Properties
MAILING ADDRESS 880 Hwy 95 A Fernley, NV 89408
Fernley, NV 89408

ADDRESS AT WELL LOCATION 1570 Meadowlark Dr
Fallon, NV 89406

2. LOCATION SW 1/4 NE 1/4 Sec 21 T 19 R 28
PERMIT NO Parcel No. 008-283-31

Latitude 39.49818 Longitude -118.84511 WGS 84
Subdivision Name County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand		0	8	8
Brown Clay		8	23	15
Gray Clay		23	36	13
Gray Sand		36	68	32
Brown Clay		68	72	4
Brown Sand	X	72	80	8

N 39.498281
W 118.844131 NAD27

8. WELL CONSTRUCTION

Depth Drilled 80 Depth Cased 80 Feet
HOLE DIAMETER (BIT SIZE)
From To
12.5 Inches 0 Feet 80 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	50
6	4.0	0.316	50	80

Perforations:
Type perforation Saw Cut
Size perforation 0.125
From 77 feet to 80 feet

Surface Seal Yes No Seal Type: Concrete Grout
Depth of Seal 50
Placement Method: Pumped
Gravel Packed: Yes No
From 50 feet to 80 Feet

9. WATER LEVEL
Static Water Level 10 feet below land surfac
Artesian Flow G.P.M. P.S.I.
Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.
Contracto
Address 403 McLean Road
Fallon, NV 89407
Contracto
Nevada contractor's license number 29064
issued by the State Contractor's
Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller
Signature [Signature]
By driller performing the actual drilling on site or contract
Date 9/3/2008

Date started 11/9/2006
Date completed 11/10/2006

7. WELL TEST DATA

TEST METHOD Air

Comments	GPM	Drawdown	Time (Hours)
	10		1

STATE ENGINEER
2008 SEP 26 11:07