

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340.

Log No. \_\_\_\_\_  
 Permit No. \_\_\_\_\_  
 Basin **229**

NOTICE OF INTENT NO. **62582**  
**10605**

1. OWNER **Egger Enterprises** ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS **396 Denio Hwy 140**  
**Winnemucca NV 89445**  
 2. LOCATION **1/4 SE 1/4 Sec 9 T 43 N/S R 31 E Humboldt** County  
 PERMIT NO. **28189-46725** Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top Soil		0	5	
Granite Sand		5	50	
G Sand with pea Gravel		50	70	
B. Clay with Gravel		70	90	
Sand & Gravel		90	110	
Gray Clay		110	190	
Clean Sand & Gravel		190	210	
G. Clay with Pea Gravel		210	220	
Clean Sand & Gravel		220	230	
G. Clay with Gravel		230	250	
Clean Sand & Gravel		250	270	
Blue Clay		270	300	
B. Clay with Gravel		300	320	
Clean Sand & Grv/cobbles		320	340	
Clean Sand & Gravel		340	470	
Brown C. with Gravel		470	530	
Sand & Gravel		530	570	

8. WELL CONSTRUCTION  
 Depth Drilled **570** Feet Depth Cased **560** Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
**42** Inches **0** Feet **50** Feet  
**28** Inches **10** Feet **570** Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<b>36</b>		<b>1/4</b>	<b>0</b>	<b>50</b>
<b>16</b>		<b>1/4</b>	<b>+1</b>	<b>560</b>

Perforations:  
 Type perforation **Double row mill slots**  
 Size perforation **1/4**  
 From **80** feet to **560** feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal **50**  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From **0** feet to **570** feet

9. WATER LEVEL  
 Static water level **100** feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **A.M.S Enterprises** Contractor  
 Address **399 Denio Hwy 140**  
**Winnemucca NV 89445** Contractor  
 Nevada contractor's license number **58683**  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the **0412**  
 Division of Water Resources, the on-site driller  
 Signed **Ralph Schade**  
 By driller performing actual drilling on site or contractor  
 Date **4-22-09**

Date started **3-23-** \_\_\_\_\_, 20**09**  
 Date completed **3-26-** \_\_\_\_\_, 20**09**

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
		<b>16:11:37</b>	<b>2009 APR 24 AM 11:37</b>