

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 64220

1. OWNER Union Pacific Railroad ADDRESS AT WELL LOCATION Hafed Siding
 MAILING ADDRESS 221 Hodgeman, Laramie, WY 82072
 2. LOCATION NE 1/4 SE 1/4 Sec. 16 T. 19 S. R. 21 Washoe County
 PERMIT NO. N/A Parcel No. N/A Subdivision Name UAP Parcelized Railroad - ROW

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Sonic

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand fine		0	7	7
CLAY brown gravel	X	7	12	5
CLAY brown		12	15.5	3.5
12" mortar flush concrete		0	2	2
4.500 Sch 40 PVC casing		0	5.5	5.5
3/8 Hole Plus		3	5	2
4.500 Sch 40 PVC screen		5.5	15.5	10
10/20 Sand		5	15.5	10.5

39.513056 N
 119.636389 W
 NAV 27 (T)

8. WELL CONSTRUCTION
 Depth Drilled 15.5 Feet Depth Cased 15.5 Feet
 HOLE DIAMETER (BIT SIZE)
 From 0 To 2
 16 Inches 0 Feet 2 Feet
 10 Inches 2 Feet 15.5 Feet
 Casing Schedule
 Size O.D. (Inches) Weight/Ft. (Pounds) Wall Thickness (Inches) From (Feet) To (Feet)
 4.5 Sch 40 PVC 0 5.5

Perforations:
 Type perforation Sch 40 PVC screen
 Size perforation 020
 From 5.5 feet to 15.5 feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 4 Neat Cement
 Placement Method: Pumped Poured Cement Grout
 Concrete Grout
 Gravel Packed: Yes No 3/8 Hole Plus
 From 6 feet to 15.5 feet

9. WATER LEVEL
 Static water level 10 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 54 °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Dustin Munden Contractor
 Address PO Box 11095 Contractor
Spokane WA. 99211
 Nevada contractor's license number issued by the State Contractor's Board 0028363
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2387
 Signed Dustin Munden
 By driller performing actual drilling on site or contractor
 Date 8-20-09

Date started 7-28-09, 2009
 Date completed 7-29-09, 2009

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
		0	1