

**STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S PLUGGING REPORT**

**OFFICE USE ONLY**  
Log No. 109057  
Permit No. 52878  
Basin 212

**PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 32231

1 OWNER Clark County Parks & Recreation ADDRESS AT WELL LOCATION Sunset Park Area "D"  
MAILING ADDRESS 500 S. Grand Central Parkway Sunset RD and Eastern  
Las Vegas NV 89155 Subdivision Name: \_\_\_\_\_ County: Clark

2 LOCATION SW ¼ NW ¼ Sec 1 T 22S N/S R 81 E Latitude 36 04.024N UTM E \_\_\_\_\_  NAD 27  
PERMIT/WAIVER No. 52878 177-01-201-001 Longitude 115 06.994W N \_\_\_\_\_  NAD 83/WGS 84  
Issued by Water Resources Parcel No.

3 TYPE OF WELL  Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
Is this well being plugged because a replacement well was drilled? No  
If yes, what is replacement well NOI? N/A  
Is there an existing well log? Yes  
If yes, what is NDWR well log #? 32380

4 EXISTING WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet
EXISTING CASING SCHEDULE			
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet) To (Feet)
18	47.44	.025	0 50

7 WELL PLUGGING PROCEDURE  
Was well cleaned out to total depth?  yes  no  
If well was not cleaned out to total depth, please explain why:  
Bore Hole collapsed and Drill site became unstable for Drill Rig  
Was the well contaminated?  yes  no  
Was the casing pulled?  yes  no  
Was the casing over drilled?  yes  no  
If casing was left in place, please show where additional perforations were made:  
Additional Perforations:  
Type of perforator used: None

From	feet to	feet	Number of perfs per linear foot

Existing Perforations:  
Type of perforation None  
Size of perforation \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
47	feet to	0	Cement Grout	<input checked="" type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>
				<input type="checkbox"/>	<input type="checkbox"/>

5 WATER LEVEL  
Static water level Unknown feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ ° F Quality \_\_\_\_\_

6 Additional Notes or Comments  
1) Unknown if a replacement well was drilled  
2) Casing was removed in anticipation of reaming borehole out which was before intent to plug was filed  
3) Static level was not determined due to hole collapse  
4) 50' Conductor Casing was cemented from 50' to 0' for surface Seal  
5) Bore hole was drilled from 0' to 535', caved in from 535 to 47'  
6) Cement Grout from 47' to 0' displaced from bottom thru trimmie pipe using 5cy of 2000 psi grout, 6 slump

Neat Cement Fluid Weight \_\_\_\_\_ lbs/gal  
Bentonite Grout \_\_\_\_\_ % bentonite  
Date Started 7/14/2009  
Date Completed 7/14/2009

9 DRILLER'S CERTIFICATION  
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.  
Name Redding Drilling & Pump Service  
Contractor  
Address 530 Larson Ln  
Contractor  
Henderson, NV 89044  
Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board 38155  
Nevada driller's license number issued by the \_\_\_\_\_  
Division of Water Resources, the on-site driller 2325  
Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date 7/23/2009

**DCNR/DWR  
RECEIVED**  
  
AUG 10 2009  
  
**LAS VEGAS OFFICE**

USE ADDITIONAL SHEETS IF NECESSARY



S- 338904

Log# 109057

# CALPORTLAND™

4005 DEAN MARTIN DRIVE • LAS VEGAS, NEVADA 89103  
OFFICE: 893-6557 • DISPATCH: 650-5000

CUSTOMER BEDDING DRILLING	DATE AND TIME DUE ON JOB 07/14/09 10:15	CONTROL NUMBER 65256
------------------------------	--	-------------------------

JOB ADDRESS SUNSET PARK SUNSET & EASTERN HENDERSON, NV 10 SOUTH TO THE 215 SUNSET EAST TO EASTERN S TO SUNSET PARK SIGN LOOK FOR POOL AND DRILLING RIG	CUSTOMER P.O.	ORDER: 66
--	---------------	-----------

- 5 ENVYNG FEE
- 1 SHORT LOAD CHARG

Use of environmental wash out system required

MIX NUMBER	MIX DESCRIPTION SF364 2000 PSI GROUT	SLUMP 6	ARRIVE JOB 10:15	FINISH UNLOAD
PLANT	TRUCK NUMBER 187	LOAD NUMBER 1	LEFT JOB	RETURNED TO PLANT

PLANT	TRUCK NUMBER	LOAD NUMBER	QUANTITY THIS LOAD	DELIVERED	ORDERED	TIME LOADED
40	187	1	5.00 CY	5.00	5.00	09:42:18

THIS CONCRETE IS DESIGNED IN ACCORDANCE TO  
AMERICAN CONCRETE INSTITUTE STANDARDS  
ANY WATER ADDED TO THIS DESIGN WILL BE AT PURCHASER'S RISK  
ADDING WATER WILL ADVERSELY AFFECT CONCRETE

## CAUTION!

Cement powder of freshly mixed concrete, grout or mortar may cause skin injury. Avoid contact with skin and wash exposed skin areas promptly with water. If any cement powder or mixture gets into the eyes, rinse immediately and repeatedly with water and get prompt medical attention. Keep children away from cement powder and all freshly mixed cement products.

In the event of delivery beyond curb line, this company will not assume liability for damage to sidewalk, driveway, utility lines, meters, septic systems or any other property. Materials hereby sold become property of purchaser at point of origin. The purchaser shall in no event accept deliveries of materials not in accord with the agreement of the parties, but such materials shall be refused by the purchaser and returned to the seller with a written statement of the reason for the refusal thereof. No cancellation accepted after concrete has been loaded in carrier's trucks at our plant.

CONCRETE	5.00		
SALES TAX			
TICKET TOTAL			
BALANCE	XXX/XXX/XX		
STANDING TIME			
INVOICE TOTAL			

WATER ADDED AT CUSTOMER'S REQUEST _____ GAL.	SLUMP PLACED 6	X <i>George Sadeh</i> RECEIVED IN GOOD CONDITION BY: CUSTOMER SIGNATURE -3.00 Gal/CuYd
--	-------------------	--

BATCH NO 1		Actual	Target	BATCH NO 2		Actual	Target
CON SAND-1	34 ABA2	9150 Lb	9083 ABA2	CON SAND-2	32 ABA1H	1050 Lb	1514 ABA1
F #8 3/8	22 ABA5H	3600 Lb	3415 ABA5	TYPE V CNT	61 CMA1H	2340 Lb	2125
FLY ASH	62 CMA2H	500 Lb	488	WATER ONE	57 WTA1H	1594 Lb	1553
POZZ 80	42 ABA2	164 Oz	165				

BATCH NO

**DCNR/DWR  
RECEIVED**  
AUG 10 2009  
**LAS VEGAS OFFICE**

W/C Ratio 0.664