

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 64881

1. OWNER Reese River Ranches ADDRESS AT WELL LOCATION Lot 60 Reese  
 MAILING ADDRESS P.O. Box 503, 103 MAIN River Ranches, Austin, Nev 89310  
ST. AUSTIN, Nev. 89310  
 2. LOCATION NE 1/4 SW 1/4 Sec. 30 T 18 N/S R. 42 E. LANDER County  
 PERMIT NO. NW SE Lot # 60 60 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay		00	02	
GRAVEL		02	20	
SAND + CLAY		20	75	
(GRAVEL) + WATER	x	75	90	
SAND		90	120	
GRAVEL + SAND	x	120	140	

N39-23-723  
W117-17-787 NAD 27

2009 OCT 23 AM 11:52  
 STATE ENGINEERS OFFICE

39.395°W NAD 27 00.  
117.296°W

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
12 1/4 Inches 0 Feet 50 Feet  
9 7/8 Inches 50 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>16.94</u>	<u>.188</u>	<u>12</u>	<u>140</u>

 Perforations:  
 Type perforation Josh  
 Size perforation 1/4 x 8" x 4 TIMES  
 From 135 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

Date started 09-05-09, 20  
 Date completed 09-16-09, 20

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 88 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature Cold °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon H. Dimick Contractor  
 Address 5360 N. BONITA VISTA ST  
L.V. NV. 89149  
 Nevada contractor's license number issued by the State Contractor's Board 10062  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552  
 Signed V.H. Dimick  
 By driller performing actual drilling on site or contractor  
 Date 09-29-09