

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 109154
Permit No. _____
Basin _____

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32341

1. OWNER FSESTA STATION INC. ADDRESS AT WELL LOCATION 2400 N. ZANNO DR.
MAILING ADDRESS 2411 W SANATA AVE N. LAS VEGAS NV 89032
LAS VEGAS NEVADA 89032 Subdivision Name: N/A County: CLARK

2. LOCATION NW 1/4 NE 1/4 Sec 19 T 20 NR 61 E Latitude 36.2024 N UTM E NAD 27
PERMIT/WAIVER No. N/A 139-19-561-009 Longitude 115.1983 W N NAD 83/WGS 84

Issued by Water Resources Parcel No. _____

3. WORKED PERFORMED
 New Well Replace Recondition
 Deepen Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other HSA

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>SILTS/SANDS</u>	<u>N/A</u>	<u>0'</u>	<u>12'</u>	<u>12'</u>
<u>CAILCHE/CRAKES</u>	<u>N/A</u>	<u>12'</u>	<u>22'</u>	<u>10'</u>
<u>CLAYS</u>	<u>(YES)</u>	<u>22'</u>	<u>31'</u>	<u>9'</u>
	<u>(22'-31')</u>			

9. WELL CONSTRUCTION

Depth Drilled 31' Feet Depth Cased 30' Feet

HOLE DIAMETER (BIT SIZE)

	From	To	
<u>8"</u>	<u>0'</u>	<u>31'</u>	Feet
			Feet
			Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2"</u>	<u>0.7</u>	<u>.154"</u>	<u>0'</u>	<u>10'</u>
<u>2"</u>	<u>0.7</u>	<u>.154"</u>	<u>10'</u>	<u>30'</u>

Perforations:

Type of perforation SLOT PVC MACHENE
Size of perforation .020"

From 10' feet to 30' feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

DCNR/DWR RECEIVED
AUG 10 2009
LAS VEGAS OFFICE

Annular Seal: Yes No

Neat Cement 1' to 8' Pumped Poured
 Cement Grout _____ to _____ Pumped Poured
 Concrete Grout _____ to _____ Pumped Poured
 ≥30% Bentonite Grout _____ to _____ Pumped Poured

Gravel Pack: Yes No 9' to 31' Pumped Poured
Type: 8/17 SAND

Bentonite Chips: Yes No 6' to 9' Pumped Poured
Type: 1/2" BENTONITE PELLETS

Date started: 07-20, 20 09
Date completed: 07-21, 20 09

7. Water Level

Static water level: 22' feet below land surface
Artesian Flow: N/A G.P.M. N/A P.S.I.
Water Temperature: _____ °F
Quality: _____

8. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M. _____ Draw Down _____ Time (Hours) _____
DCNR/DWR RECEIVED
NOV 17 2009
LAS VEGAS OFFICE

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name DAVID MESSINA (ENGINEER-DRILLER) Contractor
Address 3737 E. BROADWAY RD. Contractor
PHOENIX AZ 85040
Nevada contractor's license number _____
issued by the State Contractor's Board ME378 0058037
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M2378

Signed _____
by signing electronically actual drilling on site or otherwise
D 11/17/09

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY