

Corrected

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY

Log No. 109857
Permit No. _____
Basin 141

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please fill in this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 60529

1. OWNER Hanks Construction
MAILING ADDRESS 3170 Eugene Way Fallon, NV 89406
Fallon, NV 89406

ADDRESS AT WELL LOCATION 3625 Cheetah Ct.
Fallon, NV 89406

2. LOCATION SW 1/4 NW 1/4 Sec 8 T 19 NR 29 E
PERMIT NO _____ Parcel No. 007-351-52

Latitude 39.52737°N Longitude -118.75939°W WGS 84
Subdivision Name _____ County Churchill

3. WORK PERFORMED
New Well

4. PROPOSED USE
Domestic

5. WELL TYPE
Rotary-mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Brown Sand		0	15	15
Brown Clay		15	32	17
Brown Sand		32	35	3
Black Clay		35	46	11
Black Sand		46	79	33
Brown Clay		79	82	3
Brown Sand	X	82	90	8

39.527470°N
118.759393°W
NW 1/4 22 (to)

8. WELL CONSTRUCTION

Depth Drilled 90 Depth Cased 90 Feet

HOLE DIAMETER (BIT SIZE)

	From	To
12.3 Inches	0 Feet	50 Feet
10 Inches	50 Feet	90 Feet
Inches	Feet	Feet

CASING SCHEDULE

Size O.D. (inches)	Weight/Ft. (Pounds)	Wall Thickness	From (Feet)	To (Feet)
6.625	12.92	0.188	0	17
6	4.0	0.316	17	90

Perforations:

Type perforation Saw Cut
Size perforation 0.125
From 88 feet to 90 feet

Surface Seal Yes No

Seal Type:
Concrete Grout

Depth of Seal 50

Placement Method: Pumped

Gravel Packed: Yes No

From 50 feet to 90 Feet

9. WATER LEVEL

Static Water Level 12 feet below land surfac

Artesian Flow G.P.M. P.S.I.

Water temperature ° F Qualit unknown

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Parsons Drilling, Inc.

Contractor

Address 403 McLean Road

Fallon, NV 89407

Contractor

Nevada contractor's license number 29064
issued by the State Contractor's

Nevada driller's license number issued by the 2307
Division of Water Resource, the on-site driller

Signe *[Signature]*

By driller performing the actual drilling on site or contract

Date 9/6/2008

Date started 10/24/2007

Date completed 10/24/2007

7. WELL TEST DATA

TEST METHOD Air

Comments	GPM	Drawdown	Time (Hours)
	10		1

2008 SEP 26 AM 11:07