

WELL DRILLERS REPORT

Please complete this form in its entirety

1. OWNER KARL M. KEITH CONSTRUCTION ADDRESS 150 Brownstone Drive Reno, Nevada
2. LOCATION NE 1/4 NE 1/4 Sec. 18 T. 17 N/S R. 19 E. Washoe County
PERMIT NO. (Lot #12-F-3; New Washoe City) 4240 Gander

3. TYPE OF WORK: New Well Recondition Deepen Other
4. PROPOSED USE: Domestic Irrigation Test Municipal Industrial Stock
5. TYPE WELL: Cable Rotary Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Topsoil		0	5	5
Coarse decomposed granite sand w/ some brown clay mixed		5	80	75
Decomposed granite sand mixed w/ fine to coarse blue sand. Some 1/4-1/2" gravels inconsistently mixed. Water bearing from 100'		80	125	45
Deepened by log 44465 Plugged by log 457 Replaced by log 11658				

8. WELL CONSTRUCTION
Diameter hole 6 inches Total depth 125 feet
Casing record 0-125' X 6 5/8OD
Weight per foot 12.89 Thickness .188

Diameter	From	To
10 inches	0 feet	52 feet
8 1/2 inches	52 feet	125 feet
..... inches feet feet
..... inches feet feet
..... inches feet feet
..... inches feet feet

Surface seal: Yes No Type transit mix
Depth of seal 50 feet
Gravel packed: Yes No
Gravel packed from..... feet to..... feet

Perforations:
Type perforation factory mill slot
Size perforation 1/8 X 2 1/2"
From 105 feet to 125 feet
From..... feet to..... feet
From..... feet to..... feet
From..... feet to..... feet
From..... feet to..... feet

Date started 3-29-76, 19.....
Date completed 3-30-76, 19.....

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump
AIR BLOWN:	8GPM from 100'	depth	
	10GPM from 117'	depth	

9. WATER LEVEL
Static water level 50 Feet below land surface
Flow..... G.P.M.
Water temperature cold °F. Quality not tested

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name W.L. McDonald & Co.
Address P.O. Box 404; Sparks, Nevada
Nevada contractor's license number 9767
Nevada driller's license number 817
Signed Frank Padilla by W.L. McDonald
Date 3 April, 1976

BAILER TEST

G.P.M.	Draw down	feet	hours