

110824

Finalized *(initials)*
PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Allied General ADDRESS AT WELL LOCATION lot 26
MAILING ADDRESS 1200 E. Olive Ave. 6255 Rose Creek Hwy
Freeport CA, 93728 Winnemucca Nevada NV. 89445
2. LOCATION NW 1/4 SE 1/4 Sec 9 T 35 S R 37 E Humboldt County
PERMIT NO. 13-065-09 Broken Arrow Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	5	5
Clay		5	75	70
Cemented Gravel	75	75	160	85
GPS N 40° 55.217 W 117° 49.121 NAD 87				
40.920, 283°N NAD 87 a.d. 117.818, 683°W				

8. WELL CONSTRUCTION
Depth Drilled 160 Feet Depth Cased 160 Feet

HOLE DIAMETER (BIT SIZE)
10 5/8 Inches From 0 Feet To 160 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 3/8		1188 Steel	0	10
6 3/8		Sched 40 PVC F480	10	160

Perforations:
Type perforation Hand cut
Size perforation 2" x 3"
From 120 feet to 160 feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement
Depth of Seal 50' Cement Grout
Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
From 50 feet to 160 feet

9. WATER LEVEL
Static water level 70 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature Cold °F Quality Clear

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name First gold Corp.
Address 1055 Cornell P.O. Box 6
Carlsbad NV. 89415
Nevada contractor's license number 00740271020
Issued by the State Contractor's Board
Nevada driller's license number 730 issued by the Division of Water Resources, the on-site driller
Signed [Signature]
By driller performing actual drilling on site or contractor
Date 7-8-08

Date started 6-30, 2008
Date completed 7-8, 2008

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30</u>	<u>NA</u>	<u>5 hrs</u>

RECEIVED
JUL 10 AM 11:27
STATE ENGINEERS OF NV