

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 63550

1. OWNER Bill Feltarsi ADDRESS AT WELL LOCATION #3 moares creek Road Round Mt'n NV  
 MAILING ADDRESS 3510 Stone River Circle Stockton Calif 95215  
 2. LOCATION NW 1/4 SW 26 T 12 N R 44 E NYE County  
 PERMIT NO. 005 131 02 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other

6. LITHOLOGIC LOG

| Material               | Water Strata | From     | To         | Thick-ness |
|------------------------|--------------|----------|------------|------------|
| <u>Sand-Boulders</u>   |              | <u>0</u> | <u>100</u> | <u>100</u> |
| <u>Hard Rock</u>       |              | <u>X</u> | <u>100</u> | <u>120</u> |
| <u>Hard sandy clay</u> |              |          | <u>120</u> | <u>220</u> |
| <u>Hard Rock</u>       |              |          | <u>220</u> | <u>245</u> |

GPS WGS 84  
 N 38° 52.174  
 W 117° 00.794  
 38.869, 1642°N NAD27 O.D.  
 117.012, 314°W

8. WELL CONSTRUCTION  
 Depth Drilled 245 Feet Depth Cased 245 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 11 Inches To 0 Feet 245 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 1/2</u>       | <u>PVC</u>          | <u>Sch 40</u>           | <u>0</u>    | <u>245</u> |

Perforations:  
 Type perforation raw cut  
 Size perforation 1/8" x 3/16"  
 From 145 feet to 245 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 100'  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 100 feet to 245 feet

9. WATER LEVEL  
 Static water level 114' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cold °F Quality fair

Date started 4-24-2010, 20\_\_\_\_  
 Date completed 5-10-2010, 20\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

| TEST METHOD     | Draw Down (Feet Below Static) | Time (Hours) |
|-----------------|-------------------------------|--------------|
| <u>STATIC</u>   | <u>5</u>                      | <u>5</u>     |
| <u>RECEIVED</u> | <u>2010 MAY 24 PM 1:49</u>    |              |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Davis Drilling and Pumps Contractor  
 Address HC 61 Box 54 Hiko NV 89202 Contractor  
 Nevada contractor's license number 8028866 issued by the State Contractor's Board  
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 1511  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 5-11-2010