

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 61867 (1)

1. OWNER Dick & Sammie Reason ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS PO BOX 3819 N 38° 23' 21" W 117° 26' 18"
Tonopah, NV 89049 Tonopah, NV
 2. LOCATION NE 1/4 NW 1/4 Sec. 13 T. 6 S R. 40 E. Nye County
 PERMIT NO. 012-401-13 Quilter Flats Subdivision Name
 Issued by Water Resources Parcel No.

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Blk. 49-1/2" Gravel. Sand</u>		<u>0</u>	<u>25</u>	<u>25</u>
<u>90% Coarse-Md Sand. Clay</u>		<u>25</u>	<u>40</u>	<u>15</u>
<u>20% Gravel. 80% Coarse Sand</u>		<u>40</u>	<u>80</u>	<u>40</u>
<u>50% Gravel. 50% Coarse Sand</u>		<u>80</u>	<u>130</u>	<u>50</u>
<u>10% Gravel. 90% Sub-fine sand</u> ✓		<u>130</u>	<u>160</u>	<u>30</u>
<u>5% Gravel. 90% Coarse Sand. 5% Fine Sand</u> ✓		<u>160</u>	<u>200</u>	<u>40</u>

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 1/4 Inches To 12 1/4 Inches
 From 0 Feet To 200 Feet
 From _____ Inches To _____ Inches
 From _____ Feet To _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8.625</u>	<u>22.36</u>	<u>.250</u>	<u>+18"</u>	<u>200'</u>

Perforations:
 Type perforation Mill
 Size perforation 5/32" x 2 1/2 x 8 row
 From 100 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 90 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

Date started JULY 28, 2010
 Date completed JULY 28, 2010

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>250</u>		<u>3 HOURS</u>

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Gardner Brothers Drilling Contractor
 Address PO Box 965 Contractor
Enterprise, UT 84725
 Nevada contractor's license number issued by the State Contractor's Board 0068459
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1710
 Signed Dale Gardner
 By driller performing actual drilling on site or contractor
 Date 8-4-10