

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 32761

1. OWNER Bill Herring ADDRESS AT WELL LOCATION 1779
 MAILING ADDRESS Rt. Box 412 Glendale NV 89001 Heavenly Way Glendale NV
 2. LOCATION NE 1/4 NE 1/4 Sec. 17 T. 7 N. R. 61 E. Lincoln County
 PERMIT NO. 79196T Issued by Water Resources Parcel No. 008 360 19 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay top soil		0	9	9
Sand - boulders	X	9	125	116
Hard Rock		125	172	45
Sand - boulders	X	172	173	20
Clay		173	195	3

G.P.S. WGS 84
 N 370 20,710
 W 1150 09,471

APR 29 2010

LAS VEGAS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled 195 Feet Depth Cased 195 Feet
 HOLE DIAMETER (BIT SIZE)
 From 11 Inches To 195 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 1/2</u>	<u>PVC</u>	<u>Sch 40</u>	<u>0</u>	<u>195</u>

Perforations:
 Type perforation Factory
 Size perforation .050 screen
 From 105 feet to 195 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 100
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 100 feet to 195 feet

9. WATER LEVEL
 Static water level 13 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature 60.0 °F Quality fair

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Davis Drilling and Pumps Contractor
 Address HC 61 Box 54 Contractor
Hiko NV 89007
 Nevada contractor's license number issued by the State Contractor's Board 0028266
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1191
 Signed Mike Davis
 By driller performing actual drilling on site or contractor
 Date 4-19-2010

Date started 4-8-2010 20
 Date completed 4-16-2010 20

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>60</u>		<u>6</u>