

Received July 9, 2007

WHITE-DIVISION OF WATER RESOURCES
CANARY-CLIENT'S COPY
PINK-WELL DRILLER'S COPY

STATE OF NEVADA
DIVISION OF WATER RESOURCES

OFFICE USE ONLY
Log No. 113823
Permit No. 072
Basin

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 60417

1. OWNER Golden Predator
MAILING ADDRESS PO Box 325
Imlay NV 89418
2. LOCATION SW 1/4 SE 1/4 Sec 1 T. 34 S R. 34 E Pushing County
PERMIT NO. MO 1455 Issued by Water Resources Parcel No. MW 12 Subdivision Name

ADDRESS AT WELL LOCATION 40356.41 ME
274 65611 NE 4515484.22 MN
153 2079 N NAD83

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other
4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Alloplum Hornfels		0	8	
		8	45	

8. WELL CONSTRUCTION
Depth Drilled 45 Feet Depth Cased 45 Feet
HOLE DIAMETER (BIT SIZE)
From 8.5 Inches To 45 Feet
CASING SCHEDULE
Size O.D. (Inches) 4" Weight/Ft. (Pounds) Wall Thickness (Inches) 5/16" From (Feet) 0 To (Feet) 45
Perforations:
Type perforation slots
Size perforation 0.20
From 2.5 feet to 45 feet
Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
Depth of Seal 23
Placement Method: Pumped Poured
Gravel Packed: Yes No
From 23 feet to 45 feet

Date started 8-27 2007
Date completed 8-28 2007

9. WATER LEVEL
Static water level 16.19 feet below land surface
Artesian flow G.P.M. P.S.I.
Water temperature °F Quality
10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name WDC Contractor
Address PO Box 191 Contractor
Zamora CA 95698
Nevada contractor's license number issued by the State Contractor's Board 12852
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2111
Signed Jim White By driller performing actual drilling on site or contractor
Date 11-14-07

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
NA		98:11 MW	8-230100Z