

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES

OFFICE USE ONLY  
 Log No. 713880  
 Permit No. 092B  
 Basin 092B

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 43576

1. OWNER Alan Harshaw ADDRESS AT WELL LOCATION 11730 Fir Drive  
 MAILING ADDRESS 11730 Fir Drive Reno, Nevada 89506  
 2. LOCATION SW 1/4 NE 1/4 Sec. 15 T 21N N/S R 19E E Washoe County  
 PERMIT NO. 080-391-01 Hepner Subdivision Name  
Issued by Water Resources Parcel No.

3. WORK PERFORMED  New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock  
 5. WELL TYPE  Cable  Rotary  RVC  Air  Other mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	18	18
D.G.		18	136	118
Granite	x	136	298	162
T.D. 298				

8. WELL CONSTRUCTION  
 Depth Drilled 298 Feet Depth Cased 298 Feet  
 HOLE DIAMETER (BIT SIZE)  

	From	To
11 Inches	0	50
8-3/4 Inches	50	298

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6-5/8	12.9	.188	+2	298

Perforations:  
 Type perforation Factory sawed  
 Size perforation 3/32 x 3  
 From 278 feet to 298 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 298 feet

9. WATER LEVEL  
 Static water level 150 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name A.S.A.P. Pump & Well Service Contractor  
 Address P.O. Box 60130 Contractor  
Reno, Nevada  
 Nevada contractor's license number issued by the State Contractor's Board 0035387-A  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2121  
 Signed [Signature]  
 By driller performing actual drilling on-site or contractor  
 Date 08/28/2000

Date started 08/16/2000, 19\_\_\_\_  
 Date completed 08/22/2000, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift		
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	18	175	1 hour
	30	200	1 hour
	40	225	1 hour
	40	298	1 hour