

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 114035
Permit No. _____
Basin 101

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 62251

1. OWNER US Dept of NAVY
MAILING ADDRESS SAN Diego CA

ADDRESS AT WELL LOCATION 4755 PASTURE ROAD
FALLON NV 89496
Subdivision Name: N/A County: Churchill

2. LOCATION NW 1/4 NE 1/4 Sec 15 T 18 N R 29 E
PERMIT/WAIVER No. N/A 1006-611-001
Issued by Water Resources Parcel No.

Latitude N 39° 25.752' UTM E NAD 27
Longitude W 118° 42.958' N NAD 83/WGS 84

3. WORKED PERFORMED
 New Well Replace Recondition
 Deepen Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. MW-4 LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>concrete</u>	<u>8</u>	<u>0</u>	<u>8"</u>	<u>8"</u>
<u>baselock</u>		<u>8"</u>	<u>1'</u>	<u>4"</u>
<u>brown silty sand</u>		<u>1</u>	<u>5</u>	<u>4</u>
<u>brown silty clay</u>	<u>8</u>	<u>5</u>	<u>9</u>	<u>4</u>
<u>brown sand silt</u>		<u>9</u>	<u>9.25</u>	<u>0.25</u>
<u>brown fine-med sand sat</u>		<u>9.25</u>	<u>15</u>	<u>5.75</u>

9. WELL CONSTRUCTION
Depth Drilled 15 Feet Depth Cased 15 Feet
HOLE DIAMETER (BIT SIZE)
From 0 To 15
10 Inches 0 Feet 15 Feet
Inches Feet Feet Feet
Inches Feet Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2"</u>		<u>sch 40</u>	<u>0</u>	<u>15</u>

Perforations:
Type of perforation slotted screened
Size of perforation 0.010
From 5 feet to 15 feet
From _____ feet to _____ feet

Annular Seal: Yes No
 Neat Cement _____ to _____ Pumped Poured
 Cement Grout _____ to _____ Pumped Poured
 Concrete Grout 1.5 to 0 Pumped Poured
 20% Bentonite Grout _____ to _____ Pumped Poured
Gravel Pack: Yes No 1.5 to 3 Pumped Poured
Type: coarse sand # 2/12
Bentonite Chips: Yes No 3 to 1.5 Pumped Poured
Type: Pure Gold med. chips

Date started: 6/7/14/11 : 20 11
Date completed: 6/7/14/11 : 20 11

7. Water Level
Static water level: 8' feet below land surface
Artesian Flow: No G.P.M. N/A P.S.I.
Water Temperature: _____ °F
Quality: _____

8. N/A WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name DALE LETIMAN Contractor
Address 520 Edison Way Contractor
RENO NV 89502
Nevada contractor's license number 0062596 RSI
issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1976
Signed Dale Letiman
By driller performing actual drilling on site or contractor
Date 6/7/17/11

(Rev. 05-06)

USE ADDITIONAL SHEETS IF NECESSARY

39.429281° N
118.714984° W NAD 27
TR