

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 114202
Permit No. _____
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER DON GINTNER ADDRESS AT WELL LOCATION 1220 CALICO BASIN DRIVE, L.V. NV
MAILING ADDRESS SAME Subdivision Name: _____ County: _____

NOTICE OF INTENT NO. 35881

2. LOCATION NE 1/4 NW Sec 6 T 21 N R 59 E Latitude N 36° 09' 27.8" Longitude W 115° 25' 00.1"
PERMIT/WAIVER No. 164-06-101-011 Parcel No. _____

3. WORKED PERFORMED
 New Well Replace Recondition
 Deepen Other _____

4. PROPOSED USE
 Domestic Irrigation Test Monitor
 Municipal/Industrial Stock _____

5. WELL TYPE
 Cable Rotary RVC
 Air Other Pump & Pipe

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>cleared well with</u>				
<u>4 1/2" PVC</u>				
<u>40 ft 4.5" factory perf.</u>				
<u>350 ft blank</u>				
<u>all factory slate</u>				
<u>approved casing</u>				
<u>water well 460 PVC casing</u>				
<u>orig. log 53338 - DSB</u>				
DCNR/DWR RECEIVED				
<u>JUN 29 2011</u>				
LAS VEGAS OFFICE				

9. WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet
HOLE DIAMETER (BIT SIZE)			
<u>12 1/4</u>	Inches	<u>0</u>	Feet
	Inches		Feet
	Inches		Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>16.9</u>	<u>156.1</u>		
<u>390'</u>	<u>PVC</u>		<u>-1</u>	<u>390</u>

Perforations:

Type of perforation FACTORY

Size of perforation 1.020

From 3.50 feet to 390 feet

From _____ feet to _____ feet

Annular Seal: Yes No

Neat Cement _____ to _____ Pumped Poured

Cement Grout _____ to _____ Pumped Poured

Concrete Grout _____ to _____ Pumped Poured

≥30% Bentonite Grout _____ to _____ Pumped Poured

Gravel Pack: Yes No _____ to _____ Pumped Poured

Type: _____

Bentonite Chips: Yes No _____ to _____ Pumped Poured

Type: _____

Date started: 6-20-11, 20
Date completed: 6-20-11, 20

7. Water Level
Static water level: 251 feet below land surface
Artesian Flow: _____ G.P.M. _____ P.S.I.
Water Temperature: _____ °F
Quality: _____

8. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name VERNON H. DIMICK
Contractor

Address 5740 N Tee Fee Lane
Contractor

L.V. NV: 89149
Nevada contractor's license number

issued by the State Contractor's Board 10062

Nevada driller's license number issued by the Division of Water Resources, the on-site driller 552

Signed V. H. Dimick
By driller performing actual drilling on-site or contractor

Date 6-29-11