

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. **115633**  
Permit No. \_\_\_\_\_  
Basin **163**

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **35469**

1. OWNER **MARY I VILLICANA** ADDRESS AT WELL LOCATION **MOONSTONE & PEDIÑA SANDY VALLEY**  
MAILING ADDRESS **1021 MADALINE NICOLE AV. N. LAS VEGAS 89086** Subdivision Name: **175-95 PAGE** County: **CLARK**  
2. LOCATION **NE 1/4 SE 1/4 Sec 26 T 24 N R 56 E** Latitude **35° 49' 41.50" N** UTM E  NAD 27  
PERMIT/WAIVER No. **200-26-201-028** Longitude **115° 39' 27.77" W**  NAD 83/WGS 84  
Issued by Water Resources Parcel No. \_\_\_\_\_

3. WORKED PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY		0	6	6
CALICHE		6	9	3
CLAY		9	39	30
CALICHE		39	43	4
CLAY		43	54	11
CALICHE		54	57	3
CLAY		57	67	10
CALICHE	W.B	67	71	4
CLAY		71	91	20
CALICHE	W.B	91	99	8
CLAY		99	117	18
CALICHE	W.B	117	122	5
CLAY		122	137	15
CALICHE	W.B	133	140	7
CLAY		140	150	10
DOWN/DWR RECEIVED				
SEP 11 2012				
LAS VEGAS OFFICE				

9. WELL CONSTRUCTION  
Depth Drilled **150** Feet Depth Cased **150** Feet  
HOLE DIAMETER (BIT SIZE)  
**10 1/2** Inches From **0** Feet To **150** Feet  
CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.75	2.5	SDR 21	0	150
6.98	12.92	188 STEEL	+1	7

Perforations:  
Type of perforation **FACTORY SCREEN**  
Size of perforation **3 ROW 030**  
From **50** feet to **150** feet  
Annular Seal:  Yes  No  
 Neat Cement to \_\_\_\_\_  Pumped  Poured  
 Cement Grout to \_\_\_\_\_  Pumped  Poured  
 Concrete Grout **0** to **50**  Pumped  Poured  
 ≥30% Bentonite Grout to \_\_\_\_\_  Pumped  Poured  
Gravel Pack:  Yes  No \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured  
Bentonite Chips:  Yes  No \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured

Date started: **8-6** 20 **12**  
Date completed: **8-6** 20 **12**

7. Water Level  
Static water level: **62** feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer			
<input type="checkbox"/> Pump			
<input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name **BUDGET DRILLING LLC** Contractor  
Address **4938 E MONROE AV.**  
**LV. NV. 89110**  
Nevada contractor's license number issued by the State Contractor's Board **0077029**  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller **1523**  
Signed **[Signature]**  
By driller performing actual drilling on-site or contractor  
Date **9-8-2012**