

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 115893  
Permit No. \_\_\_\_\_  
Basin 042

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 35623  
93  
Client # MLB-25

1. OWNER Nevada Dept. of Transportation ADDRESS AT WELL LOCATION None, Near 6th St., Wells, NV  
MAILING ADDRESS 1951 E. Sahara St. BLKO, NV 89801 Subdivision Name: \_\_\_\_\_ County: BLKO  
2. LOCATION N 1/4 Sec 10 T 37D S R 62 E Latitude N 31° 06' 6.4" UTM E  NAD 27  
PERMIT/WAIVER No. R-700 Parcel No. None Longitude W 114° 57' 25.9" N  NAD 83/WGS 84

3. WORKED PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  Cable  Rotary  RVC  
 Municipal/Industrial  Monitor  Stock  Air  Other Geoprobe

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>RM AL over Ag base</u>		<u>0</u>	<u>1</u>	<u>1</u>
<u>RM SILTY SAND</u>		<u>1</u>	<u>4.5</u>	<u>3.5</u>
<u>Sandy SILT</u>		<u>4.5</u>	<u>12</u>	<u>7.5</u>
<u>SILTY SAND</u>	<u>wet</u>	<u>12</u>	<u>13</u>	<u>1</u>
<u>SILTY CLAY</u>		<u>13</u>	<u>20</u>	<u>7</u>

9. WELL CONSTRUCTION  
Depth Drilled 20 Feet Depth Cased 20 Feet  
HOLE DIAMETER (BIT SIZE)  
3.5 Inches From 0 Feet To 20 Feet  
Inches Feet Feet Feet  
Inches Feet Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2 sch 40 PV8</u>		<u>sch 40 F480</u>	<u>0</u>	<u>20</u>

Perforations:  
Type of perforation Factory Slots  
Size of perforation 0.20  
From 5 feet to 20 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Annular Seal:  Yes  No  
 Neat Cement 1 to 2  Pumped  Poured 4 in 6  
 Cement Grout \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured rated  
 Concrete Grout \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured  
 ≥30% Bentonite Grout \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured

Gravel Pack:  Yes  No 4 to 20  Pumped  Poured wet-slurry  
Type: 10-20 Colorado Si. Lika  
Bentonite Chips:  Yes  No 2 to 4  Pumped  Poured  
Type: 30-50 mesh Granular Bentonite

Date started: 3/28 \_\_\_\_\_ 20 12  
Date completed: 3/28 \_\_\_\_\_ 20 12

7. Water Level  
Static water level: 12 feet below land surface  
Artesian Flow: \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: \_\_\_\_\_ °F  
Quality: \_\_\_\_\_

8. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Elite Drilling Inc. Contractor  
Address 4255 W. Post Rd. Contractor  
Las Vegas, NV. 89118  
Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board 054931  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1944  
Signed Thomas M. Beall  
By driller performing actual drilling on-site or contractor  
Date 4/3/12

(Rev. 05-06) 41.101856 NAD 27  
114.956316

USE ADDITIONAL SHEETS IF NECESSARY