

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 66234

1. OWNER Robinson NV Mining Company ADDRESS AT WELL LOCATION Robinson NV Mine KP3 (well # K-3P)
 MAILING ADDRESS PO Box 382

2. LOCATION NW Ruth, NV 89319 SE 1/4 SW 1/4 Sec. 11 T. 16 N. R. 62 E. White Pine County

PERMIT NO. 781816 (APP) 80577T / ORDER 1198 Issued by Water Resources Parcel No. 1198 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other
 4. PROPOSED USE
 Domestic Municipal/Industrial Irrigation Test Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Ely Limestone</u>		<u>0</u>	<u>1440</u>	<u>1440</u>
<u>Broken & fractured Robinson Mine intrusions</u>				
<u>NAD 27</u>				
<u>UTM E 676.010</u>				
<u>UTM N 4347.900</u>				
<u>S9. 264461°N</u>				
<u>114. 959881°W</u>				
<u>Plugged By Well Log 125476</u>				

8. WELL CONSTRUCTION

Depth Drilled 1440 Feet Depth Cased 1440 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To
<u>26</u>	<u>0</u>	<u>105</u>
<u>18</u>	<u>105</u>	<u>760</u>
<u>13</u>	<u>760</u>	<u>1440</u>

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>20</u>	<u>78.60</u>	<u>.375</u>	<u>0</u>	<u>105</u>
<u>14</u>	<u>45.68</u>	<u>.312</u>	<u>+1</u>	<u>760</u>
<u>10</u>	<u>28.04</u>	<u>.250</u>	<u>+2</u>	<u>1440</u>

Perforations:
 Type perforation Mill
 Size perforation 2 1/2 x 1/4
 From 0 feet to 1440 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 105
 Neat Cement
 Cement Grout
 Concrete Grout
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 0 feet to 1440 feet

9. WATER LEVEL
 Static water level 793 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Gardner Brothers Drilling Contractor
 Address PO Box 965
Enterprise, UT 84725
 Nevada contractor's license number issued by the State Contractor's Board 0068459
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 170
 Signed Dale Gardner
 By driller performing actual drilling on site or contractor
 Date January 19, 2012

Date started June 20, 2011
 Date completed December 22, 2011

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>15</u>		<u>24</u>
<u>Surge Block Development</u>		<u>150.25 Hrs.</u>
<u>Air Development</u>		<u>16.5 Hrs.</u>

RECEIVED
 2012 JAN 23 AM 11:42
 STATE ENGINEERS OFFICE