

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 119216
Permit No. _____
Basin 037

mw 913-1
PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 70113

1. OWNER Reno Tahoe Airport Authority ADDRESS AT WELL LOCATION 1551 National Gateway
MAILING ADDRESS 12190 Reno NV 89510 66 Property Division P.O. Box Reno NV 89502
Subdivision Name: _____ County: Washoe

2. LOCATION SE 1/4 SW 1/4 Sec 19 T 19 S R 20 E Latitude 39 21 52.25" UTM E 5749297 NAD 27
PERMIT/WAIVER No. 4.00053 stable D Longitude -119 46 46.48" N 119 46 46.48" NAD 83/WGS 84
Issued by Water Resources Parcel No. 39.495599W 119.782544W NAD83

3. WORKED PERFORMED New Well Replaces Recondition Deepen Other
4. PROPOSED USE Domestic Irrigation Test Municipal/Industrial Monitor Stock
5. WELL TYPE Cable Rotary RVC Air Other Hallowstern

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Silty sand, Finesand</u>		<u>0</u>	<u>4'</u>	<u>4'</u>
<u>Silty clay, semi firm</u>		<u>4'</u>	<u>8'</u>	<u>4'</u>
<u>Sandy silty clay, chysilt</u>		<u>8'</u>	<u>12'</u>	<u>4'</u>
<u>Coarsilty sand, Finesand</u>		<u>12'</u>	<u>16'</u>	<u>4'</u>
<u>Finesand, subbed</u>		<u>16'</u>	<u>20'</u>	<u>4'</u>

9. WELL CONSTRUCTION
Depth Drilled 20 Feet Depth Cased 20 Feet
HOLE DIAMETER (BIT SIZE)
From 10 Inches To 0 Feet
Inches Feet
Inches Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4"</u>		<u>Sch. 40</u>	<u>0</u>	<u>20</u>

Perforations:
Type of perforation Factory slotted
Size of perforation 1010
From 5 feet to 20 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Annular Seal: Yes No
 Neat Cement 1' to 2' Pumped Poured
 Cement Grout _____ to _____ Pumped Poured
 Concrete Grout _____ to _____ Pumped Poured
 ≥30% Bentonite Grout _____ to _____ Pumped Poured
Gravel Pack: Yes No 4' to 20' Pumped Poured
Type: 3/12 sand
Bentonite Chips: Yes No 2' to 4' Pumped Poured
Type: 3/8 chips

Date started: 9/9 , 20 13
Date completed: 9/9 , 20 13

7. Water Level
Static water level: 12' feet below land surface
Artesian Flow: n/a G.P.M. n/a P.S.I.
Water Temperature: _____ °F
Quality: _____

8. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Gregg Dillies Contractor
Address 950 Home rd. Contractor
Martinez CA 94553
Nevada contractor's license number _____
issued by the State Contractor's Board C23-003813
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-7435
Signed _____
By driller performing actual drilling on-site or contractor
Date 9.30.13