

**STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT**

OFFICE USE ONLY
Log No. 120288
Permit No. _____
Basin 212

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 38111
WELL NAME (if applicable): NV-1

1 OWNER Crawford Richard T
MAILING ADDRESS 1580 S. Jones
Las Vegas, NV 89146-1237

ADDRESS AT WELL LOCATION 251 N. Nellis Blvd
Las Vegas
Subdivision Name: _____ County: Clark

2 LOCATION NE ¼ SE ¼ Sec 32 T 20S N 3 R 62 E
PERMIT/WAIVER No. 140-32-701-005

Latitude 36.16617 UTM E NAD 27
Longitude 115.06259 N NAD 83/WGS 84

3 TYPE OF WELL
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NO? _____
Is there an existing well log? N/A
If yes, what is NDWR well log #? _____

4 EXISTING WELL CONSTRUCTION
Depth Drilled 25 Feet Depth Cased 25 Feet

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? yes no

EXISTING CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5		Sch 40	0	25

If well was not cleaned out to total depth, please explain why: _____
Was the well contaminated? yes no
Was the casing pulled? yes no If pulled from: _____ feet to _____ feet
Was the casing over drilled? yes no
If casing was left in place, please show where additional perforations were made:
Additional Perforations:

Existing Perforations:

Type of perforation	Factory Slotted
From _____ Size of perforation <u>15</u> feet to _____	<u>0.02</u> feet to _____
From _____	_____
From _____	_____
From _____	_____
From _____	_____

Additional Perforations:

Type of perforator used:	feet to _____	feet	Number of perfs per linear foot
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____

5 WATER LEVEL
Static water level 18 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature _____ °F Quality _____

From _____	feet to _____	feet	Number of perfs per linear foot
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____
From _____	_____	_____	_____

6 Additional Notes or Comments
Well wouldn't pull, Knocked out bottom, pressure grout in place

8 WELL PLUGGING MATERIALS

From _____	feet to _____	feet	Material Used	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
From <u>0</u>	feet to <u>1</u>	feet	Concrete	<input type="checkbox"/>	<input type="checkbox"/>
From <u>1</u>	feet to <u>25</u>	feet	Cement Grout	<input checked="" type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	_____	<input type="checkbox"/>	<input type="checkbox"/>

Neat Cement Fluid Weight 94/5.2 lbs/gal
Bentonite Grout 20 % bentonite

Date Started 5/28/2014
Date Completed 5/28/2014

9 DRILLER'S CERTIFICATION

This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Cascade Drilling L.P.
Contractor
Address 4590 Copper Sage St
Contractor
Las Vegas, NV 89115

Nevada contractor's license number _____
issued by the State Contractor's Board C23-0073966

Nevada driller's license number issued by the _____
Division of Water Resources, the on-site driller 2381

Signed [Signature]
By performing actual drilling on site or contractor

Date 5-30-14

36.1661979
-115.0617577
NAD
27