

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 120433
 Permit No. _____
 Basin 108

PRINT OR TYPE ONLY

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 70659

1. OWNER Nevada Copper Inc. **DW-04** ADDRESS AT WELL LOCATION Pumpkin Hollow Project, East of Yerrington, NV.
 MAILING ADDRESS P.O. Box 1640
Yerrington, NV. 89447 **Subdivision Name:** _____ **County:** Lyon

2. LOCATION SW¼NE¼ Sec02T12N/ R26E Latitude _____ UTM E 323225 NAD 27
 PERMIT/WAIVER NO. 83704T Longitude _____ N 4311470 NAD 83/WGS 84
Issued by Water Resources Parcel. No. _____

3. WORK PERFORMED New Well Replace Recondition
 Deepen Other _____

4. PROPOSED USE Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE Cable Rotary RVC
 Air Other _____

6. **LITHOLOGIC LOG**

Material	Water Strata	From	To	Thick-ness
Alluvium		0	190	190
Tan Clay		190	220	30
Red and Brown Clay with Rock		220	310	90
Gray Clay with Rock		310	400	90
White Clay		400	470	70
Gray Clay		470	500	30
Red Rock with Clay		500	610	110
Brown Clay		610	630	20
Gray Clay		630	660	30
Brown Clay		660	670	10
Brown and Gray Clay		670	800	130
White Clay		800	875	75
<u>NAD 27</u>				
<u>38.934440°N</u>				
<u>114.038517°W</u>				
Well was abandoned:				
Abandonment				
Neat Cement		0	20	20
3/8" Holeplug		20	25	5
Abandonite		25	875	850
240-50# Superplug				
45-90# Cement				
13-50# 3/8" Holeplug				
Date started:		June 20, 20 14		
Date completed:		June 24, 20 14		

9. **WELL CONSTRUCTION**

Depth Drilled 875 Feet Depth Cased 58 Feet

HOLE DIAMETER (BIT SIZE)

From	To
<u>26</u> Inches	<u>0</u> Feet <u>58</u> Feet
_____ Inches	_____ Feet _____ Feet
_____ Inches	_____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>22</u>	<u>86.61</u>	<u>.375</u>	<u>+2</u>	<u>58</u>

Perforations:

Type of perforation N/A

Size of perforation _____

From _____ feet to _____ feet

Annular Seal: Yes No

Neat Cement _____ to _____ Pumped Poured

Cement Grout _____ to _____ Pumped Poured

Concrete Grout _____ to _____ Pumped Poured

≥30% Bentonite Grout _____ to _____ Pumped Poured

Gravel Pack: Yes No _____ to _____ Pumped Poured

Type: _____

Bentonite Chips: Yes No _____ to _____ Pumped Poured

Type: _____

7. **Water Level**

Static water level: N/A feet below land surface

Artesian Flow: N/A G.P.M. N/A P.S.I.

Water Temperature: _____ °F

Quality: N/A

8. **WELL TEST DATA**

TEST METHOD:	Draw Down (Feet Below Static)		
	G.P.M.	Time (Hours)	Time (Hours)
<input type="checkbox"/> Bailer	<u>N/A</u>	<u>N/A</u>	<u>N/A</u>
<input type="checkbox"/> Pump			
<input type="checkbox"/> Air Lift			

10. **DRILLER'S CERTIFICATION**

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Boart Longyear (CONTRACTOR)

Address 2745 California Ave. (CONTRACTOR)

SLC., UT. 84104

Nevada contractor's license number issued by the State Contractor's Board 0021976

Nevada driller's license number issued by the Division of Water Resources, the on-site driller 02258

Signed _____
 By driller performing actual drilling on site or contractor

Date July 2, 2014