

**STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S PLUGGING REPORT**

**OFFICE USE ONLY**  
Log No. 120974  
Permit No. 63559  
Basin 079

**PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 70886

**1 OWNER** Robert and Delia Nuffer  
MAILING ADDRESS 395 Hwy 140, Winnemucca, NV 89445

ADDRESS AT WELL LOCATION Nuffer Ranch Headquarters  
Subdivision Name: \_\_\_\_\_ County: Humboldt

**2 LOCATION** NW ¼ NW ¼ Sec 24 T 43N N/S R 30 E  
PERMIT/WAIVER No. 63559  
Issued by Water Resources Parcel No.

Latitude 41deg 35.447min UTM E  NAD 27  
Longitude 118deg 34.760 N  NAD 83/WGS 84

**3 TYPE OF WELL**  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

Is this well being plugged because a replacement well was drilled? Yes  
If yes, what is replacement well NOI? \_\_\_\_\_  
Is there an existing well log? Yes  
If yes, what is NDWR well log #? 39730

**4 EXISTING WELL CONSTRUCTION**  
Depth Drilled 240 Feet Depth Cased 240 Feet

**7 WELL PLUGGING PROCEDURE**  
Was well cleaned out to total depth?  yes  no  
If well was not cleaned out to total depth, please explain why:  
Well was open to TWD

**EXISTING CASING SCHEDULE**

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
16	42	.250	0	240

Was the well contaminated?  yes  no  
Was the casing pulled?  yes  no  
Was the casing over drilled?  yes  no  
If casing was left in place, please show where additional perforations were made:  
Additional Perforations:

**Existing Perforations:**

Type of perforation	Wire Wrap
From <u>70</u> feet to <u>80</u> feet	<u>.40 Slot</u>
From <u>120</u> feet to <u>130</u> feet	
From <u>170</u> feet to <u>190</u> feet	
From <u>210</u> feet to _____ feet	

**Additional Perforations:**

Type of perforator used:	Mills Knife
From <u>50</u> feet to <u>70</u> feet	Number of perms per linear foot <u>4</u>
From <u>80</u> feet to <u>100</u> feet	Number of perms per linear foot <u>4</u>
From _____ feet to _____ feet	Number of perms per linear foot _____
From _____ feet to _____ feet	Number of perms per linear foot _____
From _____ feet to _____ feet	Number of perms per linear foot _____

**5 WATER LEVEL**  
Static water level 40 feet below land surface  
Artesian flow NA G.P.M. NA P.S.I.  
Water temperature 65 °F Quality Good

**8 WELL PLUGGING MATERIALS**

**6 Additional Notes or Comments**  
Punched additional perms from 50ft to 70ft and 80ft to 100ft with Mills Knife Perforator, ran tremie pipe down to TWD and Pumped cement grout from the bottom up to the surface.

From	feet to	feet	Material Used	Pumped	Poured
From <u>0</u>	feet to <u>240</u>	feet	<u>Cement Grout</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Neat Cement Fluid Weight \_\_\_\_\_ lbs/gal  
Bentonite Grout \_\_\_\_\_ % bentonite

Date Started 10/14/2014  
Date Completed 10/14/2014

*plug log 39730 replaced by 120973*  
*NA 27*  
*41.548365°N*  
*118.578334°W*

**RECEIVED**  
OCT 20 2014  
STATE ENGINEERS OFFICE

**9 DRILLER'S CERTIFICATION**

This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name AMS Enterprises, LLC  
Contractor  
Address 31630 Hwy 140, Winnemucca, NV 89445  
Contractor

Nevada contractor's license number \_\_\_\_\_  
issued by the State Contractor's Board 77730

Nevada driller's license number issued by the \_\_\_\_\_  
Division of Water Resources, the on-site driller 2140

Signed JEROD JOHNSON  
By driller performing actual drilling on site or contractor

Date 10/15/2014