

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 121374
Permit No. _____
Basin No. _____

PRINT OR TYPE IN BLACK INK ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37789
WELL NAME (if applicable): SB/MW-3

1. OWNER/CLIENT NAME 7-Eleven / Jose Rios DETAILED ADDRESS AT WELL LOCATION 875 N. Lamb Blvd.
MAILING ADDRESS PO Box 711 Dallas TX 75221 Las Vegas, NV 89101
Subdivision Name: _____ County: Clark

2. PLS LOCATION NW 1/4 SW 1/4 29 Sec 20 N/S 62 E Latitude 36° 10' 49.96" N UTM E NAD 27
PERMIT/WAIVER NO. 140-29-301-001 Longitude 115° 4' 47.63" W UTM N NAD 83/WGS 84
Issued by Water Resources Current Parcel No.

3. WORKED PERFORMED 4. PROPOSED USE 5. WELL TYPE

New Well Deepen: Orig WL# _____ Domestic Irrigation Monitor Auger Rotary RVC
 Replacement: Original well log # _____ Mining / Dewater Com / Ind Stock Air Mud Sonic
 Recondition: Original well log # _____ Test / Other Mun / QM Rec Other

6. LITHOLOGIC LOG

Material Encountered	Lost Circ.	Water Strata	From	To
Asphalt			0	4"
TYPE II Base			4"	10"
Silty sand trace gravels			10"	5'
Silty sand trace gravels Moist			5'	10'
Siltsand moist trace gravels			10'	20'
Silty w/gravel coarse gravels wet			20'	25'
sandy silt trace gravels very hard d			25'	32'
Sandy silt wet			32'	33'
Silty sand wet			33'	40'

9. INSTRUCTION

Depth Drilled: 40' Feet Depth Cased: 40' Feet

HOLE DIAMETER (BIT SIZE)

	From	To
<u>10 1/4"</u> Inches	<u>0</u> Feet	<u>40'</u> Feet
_____ Inches	_____ Feet	_____ Feet
_____ Inches	_____ Feet	_____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.500</u>	<u>2.01</u>	<u>0.237</u>	<u>0</u>	<u>35</u>
_____	_____	_____	_____	_____

ANNULAR MATERIALS

Sanitary Seal Yes No

Neat Cement 0 to 2 Pumped Poured
 Cement Grout _____ to _____ Pumped Poured
 Concrete Grout _____ to _____ Pumped Poured
 Bentonite Chips 11' / 36' to 13' / 40' Pumped Poured
 Gravel Pack [> 0.2 in.] _____ to _____ Pumped Poured
 Sand Pack [< 0.2 in.] 13 to 36 Pumped Poured
 Other, explain: 2 to 11 Pumped Poured

Bentonite Grout _____

Date started: 22-Sep , 20 14
Date completed: 22-Sep , 20 14

7. WATER QUALITIES

Static water level: 22' Feet below land surface
Artesian Flow: NA G.P.M. NA P.S.I.
Water Temperature: NA ° Fahrenheit
Water Quality: Clear

8. WELL TEST DATA

Test Method:	G.P.M.	Draw Down (Feet Below Static)	Recorded Time (Hours)
<input checked="" type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

PERFORATIONS:

Type of perforation: Factory
Size of perforation: 0.02

From	To	From	To
<u>15</u> Feet	<u>35</u> Feet	_____ Feet	_____ Feet
_____ Feet	_____ Feet	_____ Feet	_____ Feet

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision. This report is true to the best of my knowledge.

Name National EWP Contractor
Address 5241 Schirlls Street, Las Vegas, NV 89118 Contractor

Nevada contractor's license number as issued by the State Contractor's Board: 00735355
Nevada well driller's license number as issued by the Nevada Division of Water Resources (on-site driller): 2512

Signed: Bob [Signature]
By driller performing actual drilling on site or contractor
Date: 11/14/14

36.180544
-115.0798972
NAD 27