

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 121375
Permit No. _____
Basin No. _____

PRINT OR TYPE IN BLACK INK ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37789
WELL NAME (if applicable): SB/MW-4

1. OWNER/CLIENT NAME 7-Eleven / Jose Rios
MAILING ADDRESS PO Box 711 Dallas TX 75221

DETAILED ADDRESS AT WELL LOCATION 875 N. Lamb Blvd.
Las Vegas, NV 89101

2. PLS LOCATION NW 1/4 SW 1/4 29 Sec 20 N/S 62 E
PERMIT/WAIVER NO. 140-29-301-001
Issued by Water Resources Current Parcel No.

Subdivision Name: _____ County: Clark
Latitude 36° 10' 49.76" N UTM E NAD 27
Longitude 115° 4' 47.80" W UTM N NAD 83/WGS 84

3. WORKED PERFORMED
 New Well Deepen: Orig WL# _____
 Replacement: Original well log # _____
 Recondition: Original well log # _____

4. PROPOSED USE
 Domestic Irrigation Monitor
 Mining / Dewater Com / Ind Stock
 Test / Other Mun / QM Rec

5. WELL TYPE
 Auger Rotary RVC
 Air Mud Sonic
 Other

6. LITHOLOGIC LOG

Material Encountered	Lost Circ	Water Strata	From	To
Asphalt			0	4"
TYPE II Base			4"	10"
Silty sand trace gravels			10"	5'
Silty sand trace gravels Moist			5'	10'
Siltsand moist trace gravels			10'	20'
Silty w/gravel coarse gravels wet		<u>22'</u>	20'	25'
sandy silt trace gravels very hard d			25'	32'
Sandy silt wet			32'	33'
Silty sand wet			33'	37'

9. INSTRUCTION

Depth Drilled: 37 Feet Depth Cased: 37 Feet

HOLE DIAMETER (BIT SIZE)

From	To
<u>10 1/4"</u> Inches	<u>0</u> Feet <u>37</u> Feet
_____ Inches	_____ Feet _____ Feet
_____ Inches	_____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.500</u>	<u>2.01</u>	<u>0.237</u>	<u>0</u>	<u>35</u>
_____	_____	_____	_____	_____

ANNULAR MATERIALS

Sanitary Seal Yes No

Neat Cement 0 to 2 Pumped Poured
 Cement Grout _____ to _____ Pumped Poured
 Concrete Grout _____ to _____ Pumped Poured
 Bentonite Chips 11' / 36' to 13' / 37" Pumped Poured
 Gravel Pack [> 0.2 in.] _____ to _____ Pumped Poured
 Sand Pack [< 0.2 in.] 13 to 36 Pumped Poured
 Other, explain: 2 to 11 Pumped Poured

Bentonite Grout _____

Date started: 24-Sep, 20 14
Date completed: 24-Sep, 20 14

7. WATER QUALITIES
Static water level: 22' Feet below land surface
Artesian Flow: NA G.P.M. NA P.S.I.
Water Temperature: NA ° Fahrenheit
Water Quality: Clear

8. WELL TEST DATA

Test Method:	G.P.M.	Draw Down (Feet Below Static)	Recorded Time (Hours)
<input checked="" type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

PERFORATIONS:

Type of perforation: Factory
Size of perforation: 0.02

From 15 Feet To 35 Feet
From _____ Feet To _____ Feet
From _____ Feet To _____ Feet
From _____ Feet To _____ Feet

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision. This report is true to the best of my knowledge.
Name National EWP Contractor
Address 5241 Schirlls Street, Las Vegas, NV 89118 Contractor

Nevada contractor's license number as issued by the State Contractor's Board: 00735355
Nevada well driller's license number as issued by the Nevada Division of Water Resources (on-site driller): 2512
Signed: Bob Hoff
Date: 11/14/14
By other performing activity on site or contractor

36-180489
-115.079944
NAD 27