

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 121386
Permit No. _____
Basin No. _____

PRINT OR TYPE IN BLACK INK ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37793
WELL NAME (if applicable): MW-11

1. OWNER/CLIENT NAME Adams Lawn Caer - Dell Adams
MAILING ADDRESS 9260 W. Lone Mountain, Las Vegas, N
89129-2544

2. PLS LOCATION SE 1/4 SE 1/4 24 Sec 20 N/S 60 E
PERMIT/WAIVER NO. 138-24-804-013
Issued by Water Resources Current Parcel No.

DETAILED ADDRESS AT WELL LOCATION 1615 N Decatur DR
Las Vegas, NV
Subdivision Name: _____ County: Clark

Latitude 36° 11' 19.06" N UTM E NAD 27
Longitude 115° 12' 23.04" W UTM N NAD 83/WGS 84

3. WORKED PERFORMED
 New Well Deepen: Orig WL# _____
 Replacement: Original well log # _____
 Recondition: Original well log # _____

4. PROPOSED USE
 Domestic Irrigation Monitor
 Mining / Dewater Com / Ind Stock
 Test / Other Mun / QM Rec

5. WELL TYPE
 Auger Rotary RVC
 Air Mud Sonic
 Other

6. LITHOLOGIC LOG

Material Encountered	Lost Circ.	Water Strata	From	To
Asphalt			0	4"
Class II Base			4"	1' 5"
Caliche			1.5"	6'
Sandy Silt			6'	8'
clayey silt			8'	10'
silty clay			10'	12'
Caliche			12'	20'
clay silt some coarse sand		18'	20'	23'
silty clay			23'	27'
Sandy Silt			27'	30'

9. INSTRUCTION

Depth Drilled: 30 Feet Depth Cased: 30 Feet

HOLE DIAMETER (BIT SIZE)

From	To
8" Inches	0 Feet 30 Feet
Inches	Feet Feet
Inches	Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	0.68	0.154	0	30

ANNULAR MATERIALS

Sanitary Seal Yes No

<input checked="" type="checkbox"/> Neat Cement	-5	to	1.5'	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured
<input checked="" type="checkbox"/> Cement Grout	1.5	to	15	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured
<input type="checkbox"/> Concrete Grout		to		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<input checked="" type="checkbox"/> Bentonite Chips	15	to	18	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured
<input type="checkbox"/> Gravel Pack [> 0.2 in.]		to		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
<input checked="" type="checkbox"/> Sand Pack [< 0.2 in.]	18	to	30	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured
<input type="checkbox"/> Other, explain:		to		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured

Date started: 19-Sep 20 14
Date completed: _____ 20 _____

7. WATER QUALITIES
Static water level: 18' Feet below land surface
Artesian Flow: NA G.P.M. P.S.I.
Water Temperature: NA ° Fahrenheit
Water Quality: Clear

PERFORATIONS:

Type of perforation: Factory
Size of perforation: 0.010

From	To
20 Feet	30 Feet
Feet	Feet
Feet	Feet
Feet	Feet
Feet	Feet

8. WELL TEST DATA

Test Method: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Recorded Time (Hours)

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision. This report is true to the best of my knowledge.

Name National EWP Contractor
Address 5241 Schirls Street, Las Vegas, NV 89118 Contractor

Nevada contractor's license number as issued by the State Contractor's Board: 00735355
Nevada well driller's license number as issued by the Nevada Division of Water Resources (on-site driller): 2512

Signed: Bob M
Date: 11/14/14

36.138627
-115.2064
NAD 27