

**STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT**

**OFFICE USE ONLY**  
Log No. 121403  
Permit No. \_\_\_\_\_  
Basin No. \_\_\_\_\_

**PRINT OR TYPE IN BLACK INK ONLY  
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 37776  
WELL NAME (if applicable): SVE-2

1. OWNER/CLIENT NAME Jose Rios / 7-Eleven  
MAILING ADDRESS PO Box 711  
Dallas TX 75221

DETAILED ADDRESS AT WELL LOCATION \_\_\_\_\_  
6080 W. Flamingo Rd, Las Vegas, NV  
Subdivision Name: \_\_\_\_\_ County: Clark

2. PLS LOCATION SW 1/4 SW 1/4 13 Sec 21S N/S 60 E  
PERMIT/WAIVER NO. 1623-13-401-006  
Issued by Water Resources Current Parcel No.

Latitude 36° 06' 54.07" N UTM E  NAD 27  
Longitude 115° 13' 28.37" W UTM N  NAD 83/WGS 84

3. WORKED PERFORMED  
 New Well  Deepen: Orig WL# \_\_\_\_\_  
 Replacement: Original well log # \_\_\_\_\_  
 Recondition: Original well log # \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Monitor  
 Mining / Dewater  Stock  
 Test / Other  Rec  
 Irrigation  Com / Ind  Mun / QM

5. WELL TYPE  
 Auger  Rotary  RVC  
 Air  Mud  Sonic  
 Other

6. LITHOLOGIC LOG				
Material Encountered	Lost Circ.	Water Strata	From	To
Asphalt			0	1
Base TYPE II			1	2
Pea Gravel			2	20
PG Sand, Brnsh, Loose, moist			20	
fine gravel				35
Sandy silt, brn,			35	50
P.G. Sand redish yellow			50	55
WG-Sand dense moist, brn			55	65
Silty Sand, dense, moist, brn			65	80
PG sand, fine gravel, moist, pink			80	85
Sandy Silt, plast, Hard, dry, brn			85	90
PG sand w/ silt, moist brn			90	100
PG sand, crse sand moist brn			100	130
Silt, plastic hard, moist brn			130	135

9. INSTRUCTION  
Depth Drilled: 135 Feet Depth Cased: 75 Feet

HOLE DIAMETER (BIT SIZE)			
	From	To	
	<u>10.25</u> Inches	<u>0</u> Feet	<u>75</u> Feet
	<u>8.25</u> Inches	<u>75</u> Feet	<u>135</u> Feet

CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4.500</u>	<u>2.01</u>	<u>0.237</u>	<u>0</u>	<u>75</u>

ANNULAR MATERIALS  
Sanitary Seal  Yes  No

<input type="checkbox"/> Neat Cement _____ to _____	<input type="checkbox"/> Pumped <input type="checkbox"/> Poured
<input checked="" type="checkbox"/> Cement Grout <u>1</u> to <u>53</u>	<input checked="" type="checkbox"/> Pumped <input type="checkbox"/> Poured
<input type="checkbox"/> Concrete Grout _____ to _____	<input type="checkbox"/> Pumped <input type="checkbox"/> Poured
<input checked="" type="checkbox"/> Bentonite Chips <u>72</u> to <u>135</u>	<input type="checkbox"/> Pumped <input checked="" type="checkbox"/> Poured
<input type="checkbox"/> Gravel Pack [ > 0.2 in. ] _____ to _____	<input type="checkbox"/> Pumped <input checked="" type="checkbox"/> Poured
<input checked="" type="checkbox"/> Sand Pack [ < 0.2 in. ] <u>58</u> to <u>72</u>	<input type="checkbox"/> Pumped <input checked="" type="checkbox"/> Poured
<input checked="" type="checkbox"/> Other, explain: <u>53</u> to <u>58</u>	<input type="checkbox"/> Pumped <input checked="" type="checkbox"/> Poured

Bentonite Chips from 53' to 58' Sanitary Seal

PERFORATIONS:  
Type of perforation: Factory  
Size of perforation: 0.02  
From 60 Feet To 75 Feet  
From \_\_\_\_\_ Feet To \_\_\_\_\_ Feet  
From \_\_\_\_\_ Feet To \_\_\_\_\_ Feet  
From \_\_\_\_\_ Feet To \_\_\_\_\_ Feet

7. WATER QUALITIES  
Static water level: NA Feet below land surface  
Artesian Flow: NA G.P.M. P.S.I.  
Water Temperature: NA ° Fahrenheit  
Water Quality: NA

8. WELL TEST DATA

Test Method:	G.P.M.	Draw Down (Feet Below Static)	Recorded Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision. This report is true to the best of my knowledge.  
Name National EWP Contractor  
Address 5241 Schrills St. Las Vegas NV 89118 Contractor  
Nevada contractor's license number as issued by the State Contractor's Board: 00735355  
Nevada well driller's license number as issued by the Nevada Division of Water Resources (on site driller): 2111-T1  
Signed: Bob H. J.  
By driller performing actual drilling on site or contractor  
Date: 6/18/2014

DCNR/DWR/SNBO  
RECEIVED  
JUN 30 2014

36.11501944  
- 115.2245472