

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 36784

1. OWNER Thomas F. Lobesk/Pioneer Well Assoc. ADDRESS AT WELL LOCATION  
MAILING ADDRESS 7325 Ackerman Ave. Las Vegas, NV 89131 7325 Ackerman Ave. Las Vegas, NV 89131  
2. LOCATION S4E 1/4 SW 1/4 Sec 10 T 19 N 0 R 60 E Clark County  
PERMIT NO. 54209 Issued by Water Resources Parcel No. 125-10-406-013 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other  
4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
snd. + gravel		0	10	10
cl. + gravel		10	20	60
cl.	1st	20	250	180
cl. w/ gravel layers		250	500	250
original log = 34504				
Nad 83/84				
Lat. 36° 18' 23.70"				
Long 115° 15' 19.70"				

8. WELL CONSTRUCTION  
Depth Drilled 500 Feet Depth Cased 500 Feet  
HOLE DIAMETER (BIT SIZE)  
From 12 1/4 Inches To 0 Feet 500 Feet  
CASING SCHEDULE  
Size O.D. (Inches) Weight/Ft. (Pounds) Wall Thickness (Inches) From (Feet) To (Feet)  
6 3/8 13 .188 0 500  
Perforations:  
Type perforation Machined  
Size perforation 4R, 1/2" x 6"  
From 420 feet to 500 feet  
Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout  
Depth of Seal 100'  
Placement Method:  Pumped  Poured  
Gravel Packed:  Yes  No  
From 100 feet to 500 feet  
9. WATER LEVEL  
Static water level 78 feet below land surface  
Artesian flow G.P.M. P.S.I.  
Water temperature °F Quality

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Budget Drilling LLC Contractor  
Address 1170 Dacey Ln. 89060 Contractor  
Pahrump, NV  
Nevada contractor's license number issued by the State Contractor's Board 77029  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2160  
Signed Rad Lobesk  
By driller performing actual drilling on site or contractor  
Date 2/27/15

Date started 1/27 2015  
Date completed 2/15 2015

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	