

**STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT**

OFFICE USE ONLY
Log No. 122241
Permit No. _____
Basin _____

**PRINT OR TYPE ONLY
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 37843
WELL NAME (if applicable): ASVE-3

1 OWNER 7-Eleven Inc
MAILING ADDRESS PO Box 711 Dallas TX 75221-0711

ADDRESS AT WELL LOCATION 4601 E. Sunset Rd
Henderson, NV

2 LOCATION NE 1/4 NW 1/4 Sec 5 T 22S N/S R 62 E
PERMIT/WAIVER No. 178-05-101-005

Latitude 36° 04' 14.72" N UTM E NAD 27
Longitude 115° 04' 23.42" W N NAD 83/WGS 8

3 TYPE OF WELL
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

Is this well being plugged because a replacement well was drilled? NO
Is there an existing well log? YES
If yes, what is NDWR well log #? 113096.97

4 EXISTING WELL CONSTRUCTION
Depth Drilled 45 Feet Depth Cased 45 Feet

7 WELL PLUGGING PROCEDURE
Was well cleaned out to total depth? yes no

EXISTING CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
4.5	2.01	0.237	0	35
2.375	1.07	0.154	0	45

If well was not cleaned out to total depth, please explain why: _____
Was the well contaminated? yes no
Was the casing pulled? yes no If pulled from: 0 feet to 45 feet
Was the casing over drilled? yes no

Existing Perforations:

Type of perforation	Factory
Size of perforation	0.02
From <u>42</u> feet to <u>45</u> feet	
From <u>15</u> feet to <u>35</u> feet	
From _____ feet to _____ feet	
From _____ feet to _____ feet	

If casing was left in place, please show where additional perforations were made:
Additional Perforations:
Type of perforator used:
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____
From _____ feet to _____ feet Number of perfs per linear foot _____

5 WATER LEVEL
Static water level NA feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature _____ °F Quality _____

6 Additional Notes or Comments
Dual Well 2" @ 45', 4" @ 35'

8 WELL PLUGGING MATERIALS

				Material Used	
From <u>0</u> feet to <u>-5</u> feet	Hot Asphalt	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured		
From <u>-5</u> feet to <u>45</u> feet	Cement Grout	<input checked="" type="checkbox"/> Pumped	<input type="checkbox"/> Poured		
From _____ feet to _____ feet		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured		
From <u>0</u> feet to <u>-5</u> feet	Hot Asphalt	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured		
From <u>-5</u> feet to <u>35</u> feet	Cement Grout	<input checked="" type="checkbox"/> Pumped	<input type="checkbox"/> Poured		
From _____ feet to _____ feet		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured		

Neat Cement Fluid Weight 9 lbs/1gal
Bentonite Grout _____ % bentonite

Date Started 2/25/2015
Date Completed 2/25/2015

9 DRILLER'S CERTIFICATION
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.
Name National EWP
Contractor
Address 5241 Schirls Street, Las Vegas, NV 89118
Contractor

Nevada contractor's license number _____
issued by the State Contractor's Board 0075355
Nevada driller's license number issued by the _____
Division of Water Resources, the on-site driller 2512-LTD
Signed Bob [Signature]
By driller performing actual drilling on site or contractor
Date 3/25/2015

36, 070756 NAD
- 115, 073172 27