

**STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT**

**OFFICE USE ONLY**  
Log No. 123266  
Permit No. \_\_\_\_\_  
Basin No. \_\_\_\_\_

**PRINT OR TYPE IN BLACK INK ONLY  
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 37796  
WELL NAME (if applicable): PC-154

1. OWNER/CLIENT NAME Nevada Environmental Response Trust  
MAILING ADDRESS 35 E Wacker DR. # 1550  
Chicago IL 60601-2314

DETAILED ADDRESS AT WELL LOCATION 325-399 E. Sunset Rd  
Henderson, NV

Subdivision Name \_\_\_\_\_ County Clark

2. PLS LOCATION SE ¼ SW ¼ 36 Sec 21 N/S 62 E  
PERMIT/WAIVER NO. 161-36-801-004  
*Issued by Water Resources Current Parcel No.*

Latitude 36° 4' 16.58" N UTM E  NAD 27  
Longitude 115° 0' 16.46" W UTM N  NAD 83/WGS 84

3. WORKED PERFORMED  
 New Well  Deepen: Orig WL# \_\_\_\_\_  
 Replacement: Original well log # \_\_\_\_\_  
 Recondition: Original well log # \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Monitor  
 Mining / Dewater  Stock  
 Test / Other  Rec

5. WELL TYPE  
 Auger  Rotary  RVC  
 Air  Mud  Sonic  
 Other

6. LITHOLOGIC LOG				
Material Encountered	Lost Circ.	Water Strata	From	To
fill			0	1
Silty Sand			1	8
Gravelly Sand			8	11
Silty Sand			11	12
Sandy Silt			12	13
Caliche			13	14
Sandy Silt			14	17
Sandy Silt			17	19
Sandy Silt			19	25
Clayey Silt			25	30

9. INSTRUCTION  
Depth Drilled: 30 Feet Depth Cased: 30 Feet  
HOLE DIAMETER (BIT SIZE)  
From To  
6 7/8" Inches 0 Feet 30 Feet  
Inches Feet Feet  
Inches Feet Feet

CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.375</u>	<u>0.68</u>	<u>0.154</u>	<u>0</u>	<u>30</u>

ANNULAR MATERIALS  
Sanitary Seal  Yes  No  
 Neat Cement 0 to 11  Pumped  Poured  
 Cement Grout \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured  
 Concrete Grout \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured  
 Bentonite Chips 11 to 13  Pumped  Poured  
 Gravel Pack [ > 0.2 in. ] \_\_\_\_\_ to \_\_\_\_\_  Pumped  Poured  
 Sand Pack [ < 0.2 in. ] 13 to 30  Pumped  Poured  
 Other, explain: \_\_\_\_\_  Pumped  Poured

PERFORATIONS:  
Type of perforation: Factory  
Size of perforation: 0.02  
From 15 Feet To 30 Feet  
From \_\_\_\_\_ Feet To \_\_\_\_\_ Feet  
From \_\_\_\_\_ Feet To \_\_\_\_\_ Feet  
From \_\_\_\_\_ Feet To \_\_\_\_\_ Feet

Date started: 18-Dec 2014  
Date completed: 18-Dec 2014

7. WATER QUALITIES  
Static water level: 21 Feet below land surface  
Artesian Flow: NA G.P.M. \_\_\_\_\_ P.S.I.  
Water Temperature: NA ° Fahrenheit  
Water Quality: NA

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision. This report is true to the best of my knowledge.  
Name National EWP  
Contractor  
Address 5241 Schirlls St. Las Vegas, NV 89118  
Contractor

8. WELL TEST DATA			
Test Method:	Bailer	Pump	Air Lift
	G.P.M.	Draw Down (Feet Below Static)	Recorded Time (Hours)

Nevada contractor's license number as issued by the State Contractor's Board: 0075355  
Nevada well driller's license number as issued by the Nevada Division of Water Resources (on-site driller): 2512-LTD  
Signed: Bob [Signature]  
By driller performing actual drilling on site or contractor  
Date: 2/9/2015

36,071272  
-115,004572 NAD  
27