

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

OFFICE USE ONLY  
Log No. 123317  
Permit No. 83914  
Basin 172

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 71836  
Garden Valley

1. OWNER Tripak Aught Foundation  
MAILING ADDRESS McCl Box 33  
Hiko Nev 89017

ADDRESS AT WELL LOCATION  
Subdivision Name: \_\_\_\_\_ County: Lincoln

2. LOCATION SW 1/4 Sec 14 T 2 N R 58 E  
PERMIT/WAIVER No. 83914 1006-161-15  
Issued by Water Resources Parcel No. \_\_\_\_\_

Latitude N38°01.534 UTM E  NAD 27  
Longitude W115°26.168 N  NAD 83/WGS 84

3. WORKED PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Sand-Grovel</u>		<u>0</u>	<u>20</u>	<u>20</u>
<u>Sand-Boulders</u>		<u>20</u>	<u>70</u>	<u>50</u>
<u>Hard Rock</u>		<u>70</u>	<u>105</u>	<u>35</u>
<u>Gravel-Boulders</u>	<u>*</u>	<u>105</u>	<u>210</u>	<u>105</u>
<u>Fractured Rock</u>	<u>*</u>	<u>210</u>	<u>235</u>	<u>25</u>
<u>Hard Rock</u>		<u>235</u>	<u>265</u>	<u>30</u>

7' of 10" steel casing  
was cemented over 8" PVC  
at surface

9. WELL CONSTRUCTION

Depth Drilled 265 Feet Depth Cased 265 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet
<u>13</u>	<u>0</u>	<u>265</u>	<u>265</u>

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 1/2</u>	<u>PVC</u>	<u>5CH 120</u>	<u>0</u>	<u>265</u>

Perforations:

Type of perforation	Size of perforation	From	To	Feet
<u>SCREEN</u>	<u>20 3/2</u>	<u>140</u>	<u>265</u>	<u>265</u>

Annular Seal:  Yes  No

Neat Cement to \_\_\_\_\_  Pumped  Poured  
 Cement Grout to \_\_\_\_\_  Pumped  Poured  
 Concrete Grout 0 to 50  Pumped  Poured  
 230% Bentonite Grout to \_\_\_\_\_  Pumped  Poured

Gravel Pack:  Yes  No 50 to 265  Pumped  Poured

Type: \_\_\_\_\_  
 Bentonite Chips:  Yes  No to \_\_\_\_\_  Pumped  Poured  
 Type: \_\_\_\_\_

Date started: 6/11/2015, 20  
Date completed: 6/23/2015, 20

7. Water Level  
Static water level: 127 feet below land surface  
Artesian Flow: 0 G.P.M. 0 P.S.I.  
Water Temperature: cele °F  
Quality: good

8. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>120</u>	<u>3</u>	

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name: Davis Dallas Contractor  
Address: HCB1 Box 54 Hiko Nev 89017 Contractor

Nevada contractor's license number issued by the State Contractor's Board: 0028766  
Nevada driller's license number issued by the Division of Water Resources the on-site driller: 1191

Signed: Mike Davis  
By driller performing actual drilling on-site or contractor  
Date: 6-24-2015