

**STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S PLUGGING REPORT**

**OFFICE USE ONLY**  
Log No. 123419  
Permit No. \_\_\_\_\_  
Basin \_\_\_\_\_

**PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in  
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 37866  
WELL NAME (if applicable): BH-1

1 OWNER Brad Rambo Spring Mt Raceway  
MAILING ADDRESS 3601 S Hwy 160  
Pahrump NV 89048

ADDRESS AT WELL LOCATION 3601 S Hwy 160  
Pahrump, NV 89048  
Subdivision Name: \_\_\_\_\_ County: Nye

2 LOCATION sw ¼ ne ¼ Sec 33 T 21N N/S R 54 E  
PERMIT/WAIVER No. m/o 3070 027-741-16  
Issued by Water Resources Parcel No.

Latitude 36 10 17.41 UTM E  NAD 27  
Longitude 115 54 41.26 N  NAD 83/WGS 84

3 TYPE OF WELL  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

Is this well being plugged because a replacement well was drilled? NO  
Is there an existing well log? no  
If yes, what is replacement well NOI? \_\_\_\_\_  
If yes, what is NDWR well log #? \_\_\_\_\_

4 EXISTING WELL CONSTRUCTION  
Depth Drilled 150 Feet Depth Cased 80 Feet

7 WELL PLUGGING PROCEDURE  
Was well cleaned out to total depth?  yes  no

EXISTING CASING SCHEDULE				
Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.5	.68	.154	0	80

If well was not cleaned out to total depth, please explain why: \_\_\_\_\_  
Was the well contaminated?  yes  no  
Was the casing pulled?  yes  no If pulled from: 0 feet to 80 feet  
Was the casing over drilled?  yes  no

Existing Perforations:

Type of perforation	Size of perforation	slots
From <u>60</u> feet to <u>80</u> feet	<u>0.02</u>	
From _____ feet to _____ feet		
From _____ feet to _____ feet		
From _____ feet to _____ feet		
From _____ feet to _____ feet		

If casing was left in place, please show where additional perforations were made:  
Additional Perforations:  
Type of perforater used:  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet Number of perfs per linear foot \_\_\_\_\_

5 WATER LEVEL  
Static water level 67 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature cool °F Quality good

6 Additional Notes or Comments  
Hole drilled to 150- plugged to 80' PVC and sand pack installed  
water sample collected, PVC removed, bore hole was then  
plugged to surface, augersw were in hole to place  
abandonment material

8 WELL PLUGGING MATERIALS

Material Used			
From <u>32</u> feet to <u>80</u> feet	3/8 bentonite chips	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured
From <u>0</u> feet to <u>32</u> feet	Neat cement	<input type="checkbox"/> Pumped	<input checked="" type="checkbox"/> Poured
From _____ feet to _____ feet		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
From _____ feet to _____ feet		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
From _____ feet to _____ feet		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
From _____ feet to _____ feet		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
From _____ feet to _____ feet		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
From _____ feet to _____ feet		<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
Neat Cement Fluid Weight	15.4 lbs/gal		
Bentonite Grout	% bentonite		

DCNR/DWR/SNBC  
RECEIVED  
JUL 15 2015

Date Started 6/10/2015  
Date Completed 6/11/2015

9 DRILLER'S CERTIFICATION  
This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.  
Name National EWP Contractor  
Address 5241 Schirlis St Contractor  
Las Vegas, NV  
Nevada contractor's license number \_\_\_\_\_ issued by the State Contractor's Board 75355  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2420  
Signed Neil Hale By driller performing actual drilling on site or contractor  
Date 6/26/2015

RECEIVED  
 2015 JUL 17 AM 10:53  
 STATE ENGINEER'S OFFICE

36.1715402 NAD  
-115.9106048 27