

**STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S PLUGGING REPORT**

OFFICE USE ONLY
Log No. 123796
Permit No. _____
Basin 092B

**PRINT OR TYPE ONLY
DO NOT WRITE ON BACK**

*Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340*

NOTICE OF INTENT NO. 67288
WELL NAME (if applicable): _____

1 OWNER ASAP Home Solutions, LLC ADDRESS AT WELL LOCATION _____
MAILING ADDRESS 512 Victorian Ave. 11760 Tupelo St. Reno, Nv 89506
SW Sparks, NV 89431 Subdivision Name: Heppler Sub. #3 County: Washoe

2 LOCATION NW 1/4 NW 1/4 Sec 22 T 21N N/S/R 19 E Latitude 39.67536 UTM E NAD 27
PERMIT/WAIVER No. 080-291-11 Longitude 119.84316 N NAD 83/WGS 84

Issued by Water Resources Parcel No.

3 TYPE OF WELL Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

Is this well being plugged because a replacement well was drilled? No
If yes, what is replacement well NOI? _____

Is there an existing well log? Yes
If yes, what is NDWR well log #? 24819

4 EXISTING WELL CONSTRUCTION

Depth Drilled 163 Feet Depth Cased 163 Feet

EXISTING CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>10.78</u>	<u>.156</u>	<u>+2</u>	<u>163</u>

7 WELL PLUGGING PROCEDURE

Was well cleaned out to total depth? yes no
If well was not cleaned out to total depth, please explain why: _____

Was the well contaminated? yes no
Was the casing pulled? yes no If pulled from: _____ feet to _____ feet
Was the casing over drilled? yes no

If casing was left in place, please show where additional perforations were made:
Additional Perforations: _____

Existing Perforations:

Type of perforation	Factory
From <u>143</u> feet to <u>163</u> feet	<u>3/32 x 3</u>
From _____ feet to _____ feet	
From _____ feet to _____ feet	
From _____ feet to _____ feet	
From _____ feet to _____ feet	

Type of perforator used: Mills Knife

From	feet to	feet	Number of perfs per linear foot
<u>143</u>	<u>59</u>	<u>feet</u>	<u>4</u>
From _____	feet to _____	feet	Number of perfs per linear foot _____
From _____	feet to _____	feet	Number of perfs per linear foot _____
From _____	feet to _____	feet	Number of perfs per linear foot _____
From _____	feet to _____	feet	Number of perfs per linear foot _____
From _____	feet to _____	feet	Number of perfs per linear foot _____
From _____	feet to _____	feet	Number of perfs per linear foot _____
From _____	feet to _____	feet	Number of perfs per linear foot _____
From _____	feet to _____	feet	Number of perfs per linear foot _____
From _____	feet to _____	feet	Number of perfs per linear foot _____

5 WATER LEVEL

Static water level 71 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature _____ ° F Quality _____

6 Additional Notes or Comments
Washoe County Permit # WL150091

NAD 27
39.675451
119.842133

8 WELL PLUGGING MATERIALS

From	feet to	feet	Material Used	<input type="checkbox"/> Pumped	<input type="checkbox"/> Poured
From <u>0</u>	feet to <u>30</u>	feet	Neat Cement	<input checked="" type="checkbox"/>	<input type="checkbox"/>
From <u>30</u>	feet to <u>163</u>	feet	Bentonite	<input checked="" type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	_____	<input type="checkbox"/>	<input type="checkbox"/>
From _____	feet to _____	feet	_____	<input type="checkbox"/>	<input type="checkbox"/>

Neat Cement Fluid Weight 15 lbs/gal
Bentonite Grout 30 % bentonite

Date Started 10-22-15 Perforate set tremie pipe
Date Completed 10-30-15 Pump sealing material

9 DRILLER'S CERTIFICATION

This well was plugged and abandoned under my supervision and the report is true to the best of my knowledge.

Name Fundin Pump & Well Service
Contractor
Address 4030 Eastlake Blvd
Contractor
Washoe Valley, NV 89704

Nevada contractor's license number _____
issued by the State Contractor's Board

Nevada driller's license number issued by the _____
Division of Water Resources, the on-site driller

Signed Normi Fundin
By driller performing actual drilling on site or contractor

Date 11/9/2015

RECEIVED
2015 NOV 16 PM 1:50
S. CONTRACTORS ENGINEERS
FID 2285

Plugging well log 24819