

STATE OF NEVADA
DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
Log No. 123972
Permit No. _____
Basin No. _____

PRINT OR TYPE IN BLACK INK ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in
accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 37832
WELL NAME (if applicable): MWJ-11

1. OWNER/CLIENT NAME MB REO-NV-Industrial
MAILING ADDRESS 515 S. Flower St. 44th fl.
Los Angeles, CA 90071

DETAILED ADDRESS AT WELL LOCATION 3463 Procyon St.
Las Vegas, NV
Subdivision Name: _____ County: Clark

2. PLS LOCATION NW 1/4 NW 1/4 17 Sec 21 N/S 61 E
PERMIT/WAIVER NO. MO-3106 162-17-101-018
Issued by Water Resources Current Parcel No.

Latitude 36°07'37.41"N UTM E NAD 27
Longitude -115°11'16.74"W UTM N NAD 83/WGS 84

3. WORKED PERFORMED
 New Well Deepen: Orig WL# _____
 Replacement: Original well log # _____
 Recondition: Original well log # _____

4. PROPOSED USE
 Domestic Irrigation Monitor
 Mining / Dewater Com / Ind Stock
 Test / Other Mun / QM Rec

5. WELL TYPE
 Auger Rotary RVC
 Air Mud Sonic
 Other

6. LITHOLOGIC LOG

Material Encountered	Lost Circ.	Water Strata	From	To
<u>Silty Sand, damp dense</u>			<u>1</u>	<u>5</u>
<u>Silty Clay, moist</u>			<u>5</u>	<u>6</u>
<u>Silty Sand, fine damp, Med. Dense</u>			<u>6</u>	<u>9</u>
<u>Cemented Sand and gravel, Dry</u>			<u>9</u>	<u>14</u>
<u>Sandy gravel, wet</u>			<u>14</u>	<u>25</u>
<u>Very dense, Caliche</u>				

9. INSTRUCTION

Depth Drilled: 25 Feet Depth Cased: 25 Feet

HOLE DIAMETER (BIT SIZE)

From	To
<u>8.25</u> Inches	<u>0</u> Feet <u>25</u> Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.375</u>	<u>0.68</u>	<u>0.154</u>	<u>0</u>	<u>25</u>

ANNULAR MATERIALS

Sanitary Seal Yes No

Neat Cement _____ to _____ Pumped Poured

Cement Grout 0 to 11 Pumped Poured

Concrete Grout _____ to _____ Pumped Poured

Bentonite Chips 11 to 13 Pumped Poured

Gravel Pack [> 0.2 in.] _____ to _____ Pumped Poured

Sand Pack [< 0.2 in.] 13 to 25 Pumped Poured

Other, explain: _____ to _____ Pumped Poured

Date started: 10-16 , 20 15
Date completed: 10-16 , 20 15

PERFORATIONS:

Type of perforation: Factory

Size of perforation: .020

From 15 Feet To 25 Feet
From _____ Feet To _____ Feet
From _____ Feet To _____ Feet
From _____ Feet To _____ Feet

7. WATER QUALITIES

Static water level: 14 Feet below land surface
Artesian Flow: _____ G.P.M. _____ P.S.I.
Water Temperature: _____ ° Fahrenheit
Water Quality: _____

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision. This report is true to the best of my knowledge.

Name National EWP Contractor
Address 4221 W. Oquendo Rd. Las Vegas, NV 89118 Contractor


8. WELL TEST DATA

Test Method: Bailor Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Recorded Time (Hours)
	<u>0</u>	

Nevada contractor's license number as issued by the State Contractor's Board: 0075355

Nevada well driller's license number as issued by the Nevada Division of Water Resources (on-site driller): 2526

Signed: 
Date: 10/28/2015

(Rev. 12-13)

USE ADDITIONAL SHEETS IF NECESSARY

pg. _____ of pg. _____

36.1270876 NAD
-115.1871499 27