



Log No. 16619
 Permit No. _____
 Basin _____

WELL DRILLERS REPORT

Please complete this form in its entirety

1. OWNER Bob George ADDRESS 3346 4th Street
Sparks, Nevada 89431

2. LOCATION 1/4 Sec. 2 T. 19N N/S R. 20 E Washoe County
 PERMIT NO. Lot #21 Prater and Donati, Sunset View Rancho Estates

3. TYPE OF WORK	4. PROPOSED USE	5. TYPE WELL
New Well <input checked="" type="checkbox"/> Recondition <input type="checkbox"/>	Domestic <input checked="" type="checkbox"/> Irrigation <input type="checkbox"/> Test <input type="checkbox"/>	Cable <input type="checkbox"/> Rotary <input checked="" type="checkbox"/>
Deepen <input type="checkbox"/> Other <input type="checkbox"/>	Municipal <input type="checkbox"/> Industrial <input type="checkbox"/> Stock <input type="checkbox"/>	Other <input type="checkbox"/> AIR

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
Top soil		0	3	3
Brown sand & clay volcanic rock		3	40	37
Red clay & volcanic rock		40	50	10
More red clay & volcanic red rock		50	75	25
More hard then before red clay & red rock		75	100	25
Dark brown rock w/ some red rock in it		100	125	25
Brown to reddish rock fine		125	150	25
Brown broken up rock loose		150	175	25

8. WELL CONSTRUCTION

Diameter hole 6 inches Total depth 175 feet
 Casing record 0 - 175' x 6 5/8"
 Weight per foot 12.89 Thickness 1.88

Diameter	From	To
<u>10</u> inches	<u>0</u> feet	<u>50</u> feet
<u>8 1/2</u> inches	<u>50</u> feet	<u>175</u> feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet

Surface seal: Yes No Type transit mix
 Depth of seal 50 feet
 Gravel packed: Yes No
 Gravel packed from _____ feet to _____ feet

Perforations:
 Type perforation factory mill slot
 Size perforation 1/8 x 2 1/2"
 From 164 feet to 175 feet
 From _____ feet to _____ feet

Date started 5-25-77, 19_____
 Date completed 5-31-77, 19_____

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump
<u>AIR BLOWN</u>	<u>16 GPM @</u>	<u>170'</u>	<u>depth</u>

BAILER TEST

G.P.M. _____ Draw down _____ feet _____ hours
 G.P.M. _____ Draw down _____ feet _____ hours
 G.P.M. _____ Draw down _____ feet _____ hours

9. WATER LEVEL

Static water level 152 Feet below land surface
 Flow _____ G.P.M.
 Water temperature cold °F. Quality not tested

10. DRILLERS CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name W.L. McDonald & Co.
 Address P.O. Box 404; Sparks, NV 89431
 Nevada contractor's license number 9767
 Nevada driller's license number 817
 Signed Frank Padilla by W.L. McDonald
 Frank Padilla by: W.L. McDonald
 Date 1 June, 1977