

OFFICE USE ONLY
 Log No. 22178
 Permit No. 36999
 Basin. C 89

WELL DRILLERS REPORT

Please complete this form in its entirety

1. OWNER David Vhay ADDRESS 250 Cheney
5375 East Lake Blvd.
Reno, Nevada 89502

2. LOCATION SE 1/4 NE 1/4 Sec. 17 T. 16 N/S R. 20 E. WASHOE County
 PERMIT NO. 30999

3. TYPE OF WORK	4. PROPOSED USE	5. TYPE WELL
New Well <input checked="" type="checkbox"/> Recondition <input type="checkbox"/>	Domestic <input type="checkbox"/> Irrigation <input checked="" type="checkbox"/> Test <input type="checkbox"/>	Cable <input type="checkbox"/> Rotary <input checked="" type="checkbox"/>
Deepen <input type="checkbox"/> Other <input type="checkbox"/>	Municipal <input type="checkbox"/> Industrial <input type="checkbox"/> Stock <input type="checkbox"/>	Other <input type="checkbox"/> mud

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
Brown, yellow DG, clay balls 3/16 - fine		0	28	28
Lighter brown- yellow clay 70%, D.G. 30%		28	33	5
Yellow brown D.G. 70% clay 30% 3/16 - fine		33	39	6
Brown yellow D.G. - boulders cobble, clay 4" - fine		39	41	2
Brown clay, D.G. 3/16 fine		41	50	9
Yellow, brown D.G. Clay 3/16 0 fine		50	59	9
same as above - harder		59	61	2
Same as above		61	66	5
Brown yellow clay, DG 3/16 - fine		66	68	2
Yellow brown D.G., caly sand 3/16 - very fine		68	71	3
Light brown yellow clay D.G. 1/8 - fine		71	73	2
Yellow brown boulders D.G. cobble, clay 1/8 - fine		73	78	5
rock, boulders fine		78	81	3
Lt. brown, yellow clay D.G. 1/8 - fine		81	87	6

Date started July 15, 1980
 Date completed August 5, 1980

7. WELL TEST DATA			
Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST
 G.P.M. Draw down feet hours
 G.P.M. Draw down feet hours
 G.P.M. Draw down feet hours

8. WELL CONSTRUCTION
 Diameter hole 18 inches Total depth 200 feet
 Casing record 0-200 x 10"
 Weight per foot 28.04 Thickness .250

Diameter	From	To
10 inches	0 feet	103 feet
10 inches	173 feet	180 feet

Surface seal: Yes No Type cement grout
 Depth of seal 50 feet
 Gravel packed: Yes No
 Gravel packed from 50 feet to 200 feet

Perforations:
 Type perforation Johnson High Cap screen
 Size perforation 60 sbt
 From 103 feet to 173 feet
 From 180 feet to 200 feet
 From feet to feet
 From feet to feet

9. WATER LEVEL
 Static water level 25 Feet below land surface
 Flow G.P.M.
 Water temperature 59 °F. Quality

10. DRILLERS CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name W.L. McDonald & Co., Inc.
 Address P.O. Box 404 Sparks, Nevada 894
 Nevada contractor's license number 9767
 Nevada driller's license number 953

Signed D. Cohen
D. Cohen by W.L. McDonald
 Date 13 August, 1980

WELL DRILLERS REPORT

Please complete this form in its entirety

1. OWNER David Vhay ADDRESS 250 Cheney
5375 Eastlake Blvd Reno, Nevada 89502
2. LOCATION SE 1/4 NE 1/4 Sec 17 T. 16 N/S R. 20 E. County
PERMIT NO. 30999

3. TYPE OF WORK: New Well [X], Recondition [], Deepen [], Other []
4. PROPOSED USE: Domestic [], Municipal [], Irrigation [X], Industrial [], Test [], Stock []
5. TYPE WELL: Cable [], Rotary [X], Other [], Mud []

LITHOLOGIC LOG table with columns: Material, Water Strata, From, To, Thickness. Rows include: Yellow, brown with some green D.G. clay cemented 1/8-fine; Blue clay, green d.g. sand 1/8 - fine; Green, blue sand cemented 3/32 - fine; Blue, green sand cemented 3/32 - fine; Blue, green, white, red cemented sand 3/32 - fine; Blue green, red, white coarse sand 1/8 fine; Blue green, yellow, coarse sand; Blue, green, yellow rock boulders 3/16 - fine; Blue, green, yellow, coarse sand 3/16 - fine; Red, yellow, blue, green rock; Red, pink, purple san fine white black gravel 3/8"; Same as above fine - 1/8"

8. WELL CONSTRUCTION
Diameter hole 18 inches Total depth 200 feet
Casing record 0-200' x 10"
Weight per foot 28.04 Thickness .250
Diameter 10 inches From 0 To 103 feet
10 inches 173 feet 180 feet
50 inches 50 feet
Surface seal: Yes [X] No [] Type cement grout
Depth of seal 50 feet
Gravel packed: Yes [X] No []
Gravel packed from 50 feet to 200 feet
Perforations:
Type perforation Johnson high cap screen
Size perforation 60 slot
From 103 feet to 173 feet
From 180 feet to 200 feet

9. WATER LEVEL
Static water level 25 Feet below land surface
Flow G.P.M.
Water temperature 59 ° F. Quality

Date started July 15, 1980
Date completed August 5, 1980

7. WELL TEST DATA table with columns: Pump RPM, G.P.M., Draw Down, After Hours Pump

10. DRILLERS CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name W.L. McDonald & Co., Inc.
Address P.O. Box 404 Sparks, NEVADA 89431
Nevada contractor's license number 9767
Nevada driller's license number 953

BAILER TEST
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours
G.P.M. Draw down feet hours

Signed D. Cohen by W.L. McDonald
Date 13 August, 1980