

Log No. 23661
 Permit No. _____
 Basin _____

WELL DRILLERS REPORT

Please complete this form in its entirety

1. OWNER Maurice Hutton ADDRESS 1390 Manzanita Dr. Reno
Lot 10 Blk.X Original Township Now City of Reno

2. LOCATION NW 1/4 se 1/4 Sec. 26 T. 19N N/S R. 19 E. Washoe County
 PERMIT NO. _____

3. TYPE OF WORK		4. PROPOSED USE			5. TYPE WELL	
New Well <input checked="" type="checkbox"/>	Recondition <input type="checkbox"/>	Domestic <input checked="" type="checkbox"/>	Irrigation <input type="checkbox"/>	Test <input type="checkbox"/>	Cable <input checked="" type="checkbox"/>	Rotary <input type="checkbox"/>
Deepen <input type="checkbox"/>	Other <input type="checkbox"/>	Municipal <input type="checkbox"/>	Industrial <input type="checkbox"/>	Stock <input type="checkbox"/>	Other <input type="checkbox"/>	

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
sandy loam		0	1	1
brown clay mixed with sand & gravel	18	1	50	49
blue brown clay mixed with sand & gravel	18	50	65	15
bluegrey clay mixed with sand & gravel	18	65	135	70
lt. bluegrey rock med hard	18	135	140	15
bluegrey lava hard	18	140	152	12
red lava hard	18	152	156	4
lt bluegrey ash mixed with sand & gravel	18	156	205	49
bluegrey clay mixed with sand & gravel	18	205	245	40

8. WELL CONSTRUCTION

Diameter hole 8 inches Total depth 245 feet
 Casing record _____
 Weight per foot _____ Thickness 188

Diameter	From	To
<u>8</u> inches	<u>+1</u> feet	<u>245</u> feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet

Surface seal: Yes No Type cement
 Depth of seal 58 feet
 Gravel packed: Yes No
 Gravel packed from _____ feet to _____ feet

Perforations:
 Type perforation sawed
 Size perforation 1/8 x 4
 From 205 feet to 245 feet
 From _____ feet to _____ feet

Date started April 5, 1982
 Date completed April 14, 1982

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump
	<u>10</u>	<u>52</u>	<u>24 hrs.</u>

BAILER TEST

G.P.M. _____	Draw down _____ feet	_____ hours
G.P.M. _____	Draw down _____ feet	_____ hours
G.P.M. _____	Draw down _____ feet	_____ hours

9. WATER LEVEL

Static water level 18 Feet below land surface
 Flow 10 G.P.M.
 Water temperature 180 ° F. Quality good

10. DRILLERS CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name David E. Ballard
 Address 15000 Perlite Dr. Reno 89511
 Nevada contractor's license number 14170
 Nevada driller's license number 1274
 Signed David E. Ballard
 Date April 21, 1982