

Log No. 24293
 Permit No.
 Basin.

WELL DRILLERS REPORT

Please complete this form in its entirety

1. OWNER Ed Tittmann ADDRESS 2100 Manzanita Reno, Nev.
Lot. 20 unit 1 Lakeridge

2. LOCATION ne 1/4 NW 1/4 Sec. 26 T. 19 N. 19 E. Washoe County
 PERMIT NO.

3. TYPE OF WORK	4. PROPOSED USE	5. TYPE WELL
New Well <input checked="" type="checkbox"/> Recondition <input type="checkbox"/>	Domestic <input checked="" type="checkbox"/> Irrigation <input type="checkbox"/> Test <input type="checkbox"/>	Cable <input checked="" type="checkbox"/> Rotary <input type="checkbox"/>
Deepen <input type="checkbox"/> Other <input type="checkbox"/>	Municipal <input type="checkbox"/> Industrial <input type="checkbox"/> Stock <input type="checkbox"/>	Other <input type="checkbox"/>

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
lt. brown sandy clay/ with some rock		0	70	70
lt. red brown sandy clay		70	75	5
" " " " "				
mixed with grey ash		75	105	30
lt. grey sandy clay / with grey ash		105	125	20
bluegrey & red lava / with grey ash		125	170	45
red & grey lava mixed	125	170	205	35
grey lava	"	205	340	135
red & grey lava mixed with grey sandstone	"	340	350	10

8. WELL CONSTRUCTION

Diameter hole.....8.....inches Total depth.....340.....feet
 Casing record.....
 Weight per foot..... Thickness.....188.....

Diameter	From	To
<u>8</u> inches	<u>+1</u> feet	<u>350</u> feet
.....inchesfeetfeet

 Surface seal: Yes No Type concrete
 Depth of seal.....70.....feet
 Gravel packed: Yes No
 Gravel packed from.....feet to.....feet
 Perforations:
 Type perforation 1/8 x 4
 Size perforation factory sawed
 From.....328.....feet to.....350.....feet
 From.....feet to.....feet
 From.....feet to.....feet
 From.....feet to.....feet
 From.....feet to.....feet

Date started.....~~Nov. 23~~ Nov. 23....., 1982
 Date completed.....Dec. 8....., 1982

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump
	<u>15</u>	<u>0</u>	<u>4</u>

BAILER TEST

G.P.M..... Draw down.....feethours
 G.P.M..... Draw down.....feethours
 G.P.M..... Draw down.....feethours

9. WATER LEVEL

Static water level.....125.....Feet below land surface.....
 Flow.....15.....G.P.M.....
 Water temperature.....200.....° F. Quality.....good.....

10. DRILLERS CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Dave Ballard
 Address 15000 Perlite Dr. Reno, Nev.
 Nevada contractor's license number 14170
 Nevada driller's license number 1274
 Signed Dave E. Ballard
 Date Dec. 12, 1982