

**WELL DRILLERS REPORT**

PRINT OR TYPE ONLY

Please complete this form in its entirety

NOTICE OF INTENT NO. 7136

1. OWNER MARK Pimley ADDRESS AT WELL LOCATION JOHNSON LANE E. Valley Rd  
 MAILING ADDRESS 2571 Fremont  
Minden, N.V.

2. LOCATION NE 1/4 NE Sec. 3 T. 13 N/S R. 20 E Douglas County  
 PERMIT NO. 23-070-0104 Johnson Lane Subdivision Name  
 Issued by Water Resources 410

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock

5. TYPE WELL  
 Cable  Rotary   
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND/CLAY		0	76	
Cobble stones/SAND		76	80	
SANDY CLAY		80	130	
CLAY		130	134	
SAND/Gravel	XY	134	139	
SAND/CLAY		139	162	
SAND	XY	162	181	
CLAY		181	184	

8. WELL CONSTRUCTION  
 Diameter hole 8 inches Total depth 184 feet  
 Casing record 184  
 Weight per foot \_\_\_\_\_ Thickness 188  
 Diameter \_\_\_\_\_ From \_\_\_\_\_ To \_\_\_\_\_  
12 inches 0 feet 65 feet  
8 inches 65 feet 184 feet  
 \_\_\_\_\_ inches \_\_\_\_\_ feet \_\_\_\_\_ feet

Surface seal: Yes  No  Type Cement  
 Depth of seal 65' feet  
 Gravel packed: Yes  No   
 Gravel packed from \_\_\_\_\_ feet to \_\_\_\_\_ feet

Perforations:  
 Type perforation Factory slot  
 Size perforation 3x 3/32  
 From 160 feet to 180 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 127' feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ ° F. Quality \_\_\_\_\_

Date started 12-23-86 19\_\_\_\_  
 Date completed 1-8-87 19\_\_\_\_

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

10. DRILLERS CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Kawchack Drilling Inc. Contractor  
 Address Box 536 Gardnerville, Nv. Contractor  
 Nevada contractor's license number 021268  
 Nevada contractor's drillers number 1380  
 Nevada driller's license number 763  
 Signed Edley Kawchack Actual Driller  
 Date 1-12-87 Contractor

BAILER TEST  
 G.P.M. 20 Draw down 12 feet 2 1/2 hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours