



WELL DRILLERS REPORT

Please complete this form in its entirety

PRINT OR TYPE ONLY

NOTICE OF INTENT NO. 4393

1. OWNER WILLIAMS, BENNY ADDRESS AT WELL LOCATION 4117 WEST WASHBOYAN L.V. 89030  
MAILING ADDRESS SAME

2. LOCATION NW 1/4 SE 1/4 Sec. 31 T. 19 N/S R. 01 E CLARK County  
PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. TYPE OF WORK  
New Well  Recondition   
Deepen  Other   
4. PROPOSED USE  
Domestic  Irrigation  Test   
Municipal  Industrial  Stock  Other   
5. TYPE WELL  
Cable  Rotary   
Other

6. LITHOLOGIC LOG

| Material       | Water Strata | From | To   | Thick-ness |
|----------------|--------------|------|------|------------|
| TOP SOIL       |              | 0'   | 2'   | 2'         |
| CLAY           |              | 2'   | 25'  | 23'        |
| CLAY + CALICHE |              | 25'  | 105' | 80'        |
| CLAY           |              | 105' | 290' | 185'       |
| CALICHE + SAND |              | 290' | 351' | 61'        |
| STONE STR.     | X            |      |      |            |

RECEIVED  
JAN 20 1987  
Div. of Water Resources  
Branch Office - Las Vegas, NV

Date started 12-1-86, 19\_\_\_\_  
Date completed 12-3-86, 19\_\_\_\_

7. WELL TEST DATA

| Pump RPM | G.P.M. | Draw Down | After Hours Pump |
|----------|--------|-----------|------------------|
|          |        |           |                  |
|          |        |           |                  |
|          |        |           |                  |

BAILER TEST

G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours

8. WELL CONSTRUCTION

Diameter hole 12 1/2 inches Total depth 351 feet  
Casing record 8 3/8  
Weight per foot \_\_\_\_\_ Thickness \_\_\_\_\_  
Diameter \_\_\_\_\_ From \_\_\_\_\_ To \_\_\_\_\_  
\_\_\_\_\_ inches \_\_\_\_\_ feet \_\_\_\_\_ feet  
Surface seal: Yes  No  Type Cement  
Depth of seal 55 feet  
Gravel packed: Yes  No   
Gravel packed from 55 feet to 351 feet  
Perforations:  
Type perforation FACTORY CUT  
Size perforation 1/8" x 4" 8 Row  
From 300 feet to 341 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL

Static water level 137 feet below land surface  
Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ ° F. Quality \_\_\_\_\_

10. DRILLERS CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Valley Drilling Contractor  
Address 4375 N. Zigo Contractor  
Nevada contractor's license number #0016696  
Nevada contractor's drillers number \_\_\_\_\_  
Nevada driller's license number 643 Actual Driller  
Signed J. J. Dimech Contractor  
Date 1/15/87