

WELL DRILLER'S REPORT

Please complete this form in its entirety

PRINT OR TYPE ONLY

NOTICE OF INTENT NO. 11860

1. OWNER Mike Hickey Const. ADDRESS AT WELL LOCATION Ruhnstroth Area
 MAILING ADDRESS P.O. Box 1420, Minden, NV. 89430
 2. LOCATION SE 1/4 Sec. 23, T. 12, N/S R. 20, E. Douglas County
 PERMIT NO. 29-05-07 Parcel No. _____ Subdivision Name Ruhnstroth

3. TYPE OF WORK: New Well Recondition Deepen Other
 4. PROPOSED USE: Domestic Irrigation Municipal Industrial Test Stock
 5. TYPE WELL: Cable Rotary Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Granite Rock</u>	<u>NO</u>	<u>0</u>	<u>40'</u>	<u>40'</u>
<u>Alluvial Rock, gravel & dirt</u>	<u>NO</u>	<u>40'</u>	<u>80'</u>	<u>40'</u>
<u>GRAVEL & COBBLESTONES</u>	<u>YES</u>	<u>80'</u>	<u>140'</u>	<u>60'</u>

8. WELL CONSTRUCTION
 Diameter 8" inches Total depth 140' feet
 Casing record 140'
 Weight per foot 11 Thickness 250 w
 Diameter 8 inches From 0 feet To 140 feet
 Surface seal: Yes No Type Concrete
 Depth of seal 50 feet
 Gravel packed: Yes No
 Gravel packed from _____ feet to _____ feet
 Perforations:
 Type perforation 1/2" Saw Slot
 Size perforation 1/8" x 2"
 From 120 feet to 140 feet

9. WATER LEVEL
 Static water level 70 feet below land surface
 Flow _____ G.P.M. _____ P.S.I.
 Water temperature 61.0 °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Kaueck Drilling Inc. Contractor
 Address Rt # 3 1578 Chiquita Rd, Minden, NV 89423 Contractor
 Nevada contractor's license number 02126D issued by the State Contractor's Board
 Nevada contractor's driller's number 1380 issued by the Division of Water Resources
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1533
 Signed Scott Chikwood By driller performing actual drilling on site or contractor
 Date 12-12-88

Date started 12-4
 Date completed 12-12

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST
 G.P.M. 20+ Draw down 10 feet 1 hours
 G.P.M. _____ Draw down _____ feet _____ hours
 G.P.M. _____ Draw down _____ feet _____ hours

STATE ENGINEERS OFFICE
 RECEIVED
 DEC 22 10:07 AM '88