

WELL DRILLERS REPORT

Please complete this form in its entirety

Log No. 30938
 Permit No. _____
 Basin _____
 NOTICE OF INTENT NO. 5525

PRINT OR TYPE ONLY

1. OWNER Ray Ryback ADDRESS AT WELL LOCATION Xanuse Rd
 MAILING ADDRESS _____
 2. LOCATION NW 1/4 NW 1/4 Sec 11 T. 21S N/S R. 53 E NVE County _____
 PERMIT NO. _____ Parcel No. _____ Subdivision Name Lot 4 Cal Nevada Sub.

3. TYPE OF WORK
 New Well Recondition
 Deepen Other
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal Industrial Stock Other
 5. TYPE WELL
 Cable Rotary
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay		0	4	4
Caliche		4	9	5
Clay		9	32	24
Caliche		32	38	6
Clay		38	49	11
Caliche	WB.	49	54	5
Clay		54	86	32
Caliche	WB.	86	94	8
Clay		94	120	26
Caliche	WB.	120	134	14
Clay		134	140	6

8. WELL CONSTRUCTION
 Diameter hole 12 1/4 inches Total depth 140 feet
 Casing record 140 ft 8 3/8 inch
 Weight per foot 14.11 Thickness 15.6
 Diameter 8 3/8 inches From 0 feet To 140 feet
 Surface seal: Yes No Type Concrete
 Depth of seal 50 feet
 Gravel packed: Yes No
 Gravel packed from 50 feet to 140 feet
 Perforations:
 Type perforation SAW.
 Size perforation 1/8 inch by 3 inch
 From 120 feet to 140 feet

RECEIVED
 AUG 29 1988
 Div. of Water Resources
 Branch Office - Las Vegas, NV

Date started 6-21
 Date completed 6-21

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

9. WATER LEVEL
 Static water level 36 feet below land surface
 Flow _____ G.P.M. _____ P.S.I.
 Water temperature Cool ° F. Quality _____

10. DRILLERS CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name S&H Drilling Contractor
 Address HCB Box 70906 Pahrump Contractor
 Nevada contractor's license number 22059
 Nevada contractor's drillers number _____
 Nevada driller's license number 1724 Actual Driller
 Signed Steve Plannet Contractor
 Date 7-20-88

BAILER TEST
 G.P.M. _____ Draw down _____ feet _____ hours
 G.P.M. _____ Draw down _____ feet _____ hours
 G.P.M. _____ Draw down _____ feet _____ hours