

PRINT OR TYPE ONLY

**WELL DRILLER'S REPORT**

Please complete this form in its entirety

NOTICE OF INTENT NO. **3863**

OWNER **Roland Sysavy Rysavy** ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION **SW 1/4 NE 1/4 Sec. 28 T 19S N/S R. 53 E NYE** County  
 PERMIT NO. \_\_\_\_\_ Parcel No. \_\_\_\_\_ Subdivision Name **Lot 3 Block 6 unit 3 Bell Vista**

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other   
 4. PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock   
 5. TYPE WELL  
 Cable  Rotary   
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
clay		0'	17'	17
calichie		17'	18'	1
clay		18'	25'	7
calichie		25'	26'	1
clay		26'	41'	15
calichie		41'	49'	8
clay		49'	56'	7
calichie		56'	58'	2
clay		58'	68'	10
calichie		68'	70'	2
clay		70'	80'	10
calichie		80'	82'	2
clay		82'	108'	26
calichie		108'	111'	3
clay		111'	113'	2
calichie	WB	113'	115'	2
clay		115'	120'	5
calichie	WB	120'	121'	1
clay		121'	135'	14
calichie	WB	135'	138'	3
clay		138'	141'	3
calichie	WB	141'	143'	2
clay		143'	151'	8
calichie	WB	151'	153'	2
clay		153'	160'	7
calichie	WB	160'	161'	1
clay		161'	166'	5

8. WELL CONSTRUCTION  
 Diameter **12 1/4** inches Total depth **200'** feet  
 Casing record **200' x 8 5/8"**  
 Weight per foot **14.11** Thickness **1.56**  
 Diameter **8 5/8** inches From **0** feet To **200** feet  
 Surface seal: Yes  No  Type **concrete**  
 Depth of seal **50'** feet  
 Gravel packed: Yes  No   
 Gravel packed from **200** feet to **50** feet  
 Perforations: **factory sawcut**  
 Type perforation **1/8" x 3"**  
 Size perforation **1/8" x 3"**  
 From **200** feet to **140** feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started **5-11** 19**90**  
 Date completed **5-18** 19**90**

7. WELL TEST DATA


Pump RPM	G.P.M.	Draw Down	After Hours Pump

**RECEIVED**  
**MAY 29 1990**

Div. of Water Resources  
 BAILER TEST Branch Office - Las Vegas, NV  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours

9. WATER LEVEL  
 Static water level **96** feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature **cool** °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **S&H DRILLING**  
 Contractor  
 Address **HCR 65 box 80358 Pahrump, NV 89041**  
 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board **22059**  
 Nevada contractor's driller's number issued by the Division of Water Resources **1426**  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **1573**  
 Signed **Donnie Brown**  
 By driller performing actual drilling on site or contractor  
 Date **5-22-90**



**WELL DRILLER'S REPORT**

Please complete this form in its entirety

NOTICE OF INTENT NO. **3863**

1. OWNER **ROLAND RYSAVY** ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION  $\frac{1}{4}$   $\frac{1}{4}$  Sec. T N/S R E County \_\_\_\_\_  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other   
 4. PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock   
 5. TYPE WELL  
 Cable  Rotary   
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
calichie	WB	166	167	1'
clay		167'	182'	15'
calichie	WB	182'	185'	3'
clay		185'	187'	2'
calichie	WB	187'	188'	1'
clay		188'	192'	4'
calichie	WB	192'	196'	4'
clay		196'	200'	4'

8. WELL CONSTRUCTION  
 Diameter \_\_\_\_\_ inches Total depth \_\_\_\_\_ feet  
 \_\_\_\_\_ inches  
 \_\_\_\_\_ inches  
 Casing record \_\_\_\_\_  
 Weight per foot \_\_\_\_\_ Thickness \_\_\_\_\_  
 Diameter From To  
 \_\_\_\_\_ inches \_\_\_\_\_ feet \_\_\_\_\_ feet  
 Surface seal: Yes  No  Type \_\_\_\_\_  
 Depth of seal \_\_\_\_\_ feet  
 Gravel packed: Yes  No   
 Gravel packed from \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Perforations:  
 Type perforation \_\_\_\_\_  
 Size perforation \_\_\_\_\_  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet


Date started **5-11** 19 **90**  
 Date completed **5-18** 19 **90**

9. WATER LEVEL  
 Static water level **96** feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature **Cool** °F Quality \_\_\_\_\_

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name \_\_\_\_\_ Contractor  
 Address \_\_\_\_\_ Contractor  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada contractor's driller's number issued by the Division of Water Resources \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller \_\_\_\_\_  
 Signed **Samuel Brown**  
 By driller performing actual drilling on site or contractor  
 Date **5-22-90**



**RECEIVED**  
**MAY 29 1990**  
 Div. of Water Resources  
 BAILLIE OFFICE - Las Vegas, NV

G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours  
 G.P.M. \_\_\_\_\_ Draw down \_\_\_\_\_ feet \_\_\_\_\_ hours